

N. M. O. C. C. COPY
UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY
SUBMIT IN DUPLICATE*
(Other instructions on reverse side)Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

101-069280-A

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

Sulimar Queen Unit

8. LEASE OR AGREEMENT NAME

Sulimar Queen Unit

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT

Sulimar Queen

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA

Sec. 13-T15S-R29E

12. COUNTY OR PARISH

Chaves

13. STATE

New Mexico

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)1. OIL WELL ☐ GAS WELL ☐ OTHER ☒ Dry Hole

2. NAME OF OPERATOR

McClellan Oil Corporation

3. ADDRESS OF OPERATOR

Post Office Box 848, Roswell, New Mexico 88201

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface

1980' FS & W1

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3926' GR

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

December 6, 1974: Moved in Permian Casing Pullers. Ran 4½" CIBP to 3250' and set plug. Dumped 35' of cement on top of plug. Attempted to free casing and failed. Ran tubing to 500' and loaded hole with brine water and salt gel. Spotted a 15 sack cement plug. Pulled tubing up to 60' from surface and circulated cement to top of hole. Pulled tubing and installed dry hole marker. No casing recovered.

Sweatt Construction Company has now completed the cleaning and restoring of location, and this test is now ready for final approval.

RECEIVED RECEIVED

JAN 8 1976

JAN - 6 1976

18. I hereby certify that the foregoing is true and correct

O. C. C.

U. S. GEOLOGICAL SURVEY
ARTESIA, NEW MEXICO

SIGNED

L. L. Taylor

ARTESIA, OFFICE

TITLE Office Manager

DATE

1/5/76

(This space for Federal or State office use)

APPROVED BY
CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE

APPROVED
JAN 7 1976
H. L. BEEKMANN
ACTING DISTRICT ENGINEER

*See Instructions on Reverse Side

posted
D. L. A.
1-9-76