

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN THE
(Other instructions
on reverse side)CATE*
on re-Form approved.
Budget Bureau No. 42-R1424.
5. LEASE DESIGNATION AND SERIAL NO.

M 0234-1012

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Federal "CL"

9. WELL NO.

2

10. FIELD AND POOL, OR WILDCAT

Auterian
Surface Area - Und.11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREASec. 27-15S-29E
Unit P. MIMI

12. COUNTY OR PARISH

Chaves

13. STATE

N.M.

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1.

OIL ☐ GAS ☐
WELL ☐ WELL ☐ OTHER

2. NAME OF OPERATOR

Yates Petroleum Corporation

3. ADDRESS OF OPERATOR

207 South 4th Street- Artesia, New Mexico 88210

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)

At surface 990' FSL & 330' FEL of Sec. 27-15S-29E

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3650' GR

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other) Spud

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any
proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones perti-
nent to this work.)*

4-3-72 - Spudded 9:00 AM 4-3-72.

Drilled to a total depth of 328', ran 328' of 8 5/8" 24#,
J-55 casing with 1-Texas Pattern Shoe set at 326'. Cemented
with 150 sacks of Incor 2% CaCl. WOC 18 hours and tested
cement. Did not fillup. Recemented with 150 sacks of Incor
2% CaCl set at 328'. PD 3:00 PM 4-6-72. WOC 18 hours. Bailed
tested hole for 1 hour and tested dry. Reduced hole to 6"
and resumed drilling.

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE

Engineer

DATE

4-13-72

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL IF ANY:

TITLE

DATE

APPROVED
APR 13 1972
R. L. BECKMAN
ACTING DISTRICT ENGINEER

*See Instructions on Reverse Side