

N. M. O. C. C. Corp
UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIP
(Other instruction, a re-
verse side)Form approved.
Budget Bureau No. 42-R1424

5. LEASE DESIGNATION AND SERIAL NO.

14-0-54-172

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Federal CL

9. WELL NO.

10. FIELD AND POOL, OR WILDCAT

SUNNY

11. SEC., T., R., M., OR BLEK. AND
SURVEY OR AREA

Sec. 10-158-192

Unit 1

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3821' GR

12. COUNTY OR PARISH

Crawley

13. STATE

LA

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other) Spud

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

5-2-72 - Spudded 2:00 P.M. 5-2-72.

5-5-72 - TD 276'. Drilled 10 1/4" hole to 276', ran 276' 3/8" B 5/8" 24# casing, set at 276' and cemented with 150 sacks of Incon Neat 2% CaCl. PD 2:00 P.M. 5-5-72. Cement circulated. WOC 18 hours. Bailed hole dry - Tested for 1 hour. Hole tested dry. Reduced hole to 8" and resumed drilling.

RECEIVED

JUN 5 1972

U. S. GEOLOGICAL SURVEY
ARTESIA, OFFICE

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE Engineer

DATE

6-5-72

(This space for Federal or State office use)

APPROVED BY
CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE

*See Instructions on Reverse Side

APPROVED

JUN - 5 1972

R. L. BECKMAN
DISTRICT ENGINEER