

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE*
(Other instructions on re-
verse side)Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

NM 7301

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

East Lake Arthur Federal

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT

Wildcat

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

29-15S-27E

12. COUNTY OR PARISH 13. STATE

Chaves

N.M.

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)1. OIL WELL ☐ GAS WELL ☒ OTHER Re-entry

2. NAME OF OPERATOR

Harvey E. Yates Company, Inc. ✓

3. ADDRESS OF OPERATOR

Suite 1000 Security National Bank Bldg. Roswell, N.M. 88201

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface

1980' FNL & 1980' FWL

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3441' GL

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

TEST WATER SHUT-OFF

PULL OR ALTER CASING

WATER SHUT-OFF

REPAIRING WELL

FRACTURE TREAT

MULTIPLE COMPLETE

FRACTURE TREATMENT

ALTERING CASING

SHOOT OR ACIDIZE

ABANDON*

SHOOTING OR ACIDIZING

ABANDONMENT*

REPAIR WELL

CHANGE PLANS

(Other) Commence Operations X

(Other)

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all marked zones pertinent to this work.)*

11-26-76 Moved in rig

11-27-76 Drill surface plug to 63'. Install BOP. Reverse Unit w/7-7/8" rock bit run in hole - pushed plug ahead of bit to 177'

11-29-76 Drilled out to 1407'

11-30-76 Drilled cement plug from 1575' to 1721'. Cleaned out to 2250'

12-01-76 Cleaned out to 3697'

12-02-76 Drilled out to 4362'

12-03-76 Cleaned out to 5815' & circulated hole clean

12-09-76 Drilled & cleaned out to 6378'

12-11-76 Drilled & cleaned to 7918'

Verbal approval given by Mr. R. L. Beekman to commence drilling
on November 27, 1976

18. I hereby certify that the foregoing is true and correct

SIGNED

Anne M. Page

TITLE Administrative Assistant

DATE 12/30/76

(This space for Federal or State office use)

APPROVED BY

Lee J. Lara

TITLE ACTING DISTRICT ENGINEER

DATE

JAN 4 1977

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side