

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN THIS CASE
(Other instructions on reverse side)Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

NM-2827.

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Rodman Federal

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT

Wildcat

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREASec. 31, T-14-S, R-29-E,
N.M.P.M.

12. COUNTY OR PARISH 13. STATE

Chaves

New Mexico

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT" for such proposals.)1. OIL WELL ☐ GAS WELL ☒ OTHER

2. NAME OF OPERATOR

Read & Stevens, Inc. ✓

3. ADDRESS OF OPERATOR

P. O. Box 2126, Roswell, New Mexico 88201

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.
See also space 17 below.)
At surface

1980' FNL & 660' FEL Sec. 31, T-14-S, R-29-E, N.M.P.M.

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3722' GR - 3734' RKB

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETION

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

Spud & Set Surf. Csg.

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Spudded well @ 2:30 P.M., 10-27-74. Drilled 17 1/2" hole to 348'. Lost circulation at 150' and dry drilled from 150' to 348'. Ran 8 joints 12 3/4", 34#, Foster type casing, total of 347', set @ 347' RKB. Cemented with 100 sx. Halliburton lightweight cement w/12% gel & 1/4# floreal & 5# gilsonite per sx., followed w/350 sx. Class "C" cement w/2% CaCl₂ & 1/4# floreal per sx. Plug down @ 6:00 A.M., 10-28-74. Cement did not circulate. Filled backside of casing annulus with 8 yards of ready-mix to surface. WOC for 12 hours. Pressure tested casing to 500 PSI for 30 min., held OK.

RECEIVED

OCT 30 1974

U.S. GEOLOGICAL SURVEY
ARTESIA, NEW MEXICO

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE Agent

DATE

10-29-74

(This space for Federal or State office use)

APPROVED BY
CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE

APPROVED
NOV 6 1974
H. L. BEEKMAN
ACTING DISTRICT ENGINEER

*See Instructions on Reverse Side