

NO. OF COPIES RECEIVED	3
DISTRIBUTION	
SANTA FE	1
FILE	1 ✓
U.S.G.S.	
LAND OFFICE	
OPERATOR	1

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	
L-1894-1	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. <input checked="" type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-		7. Unit Agreement Name
2. Name of Operator		8. Farm or Lease Name
Read & Stevens, Inc. ✓		Lucky Lake
3. Address of Operator		9. Well No.
P. O. Box 2126, Roswell, New Mexico 88201		1
4. Location of Well		10. Field and Pool, or Wildcat
UNIT LETTER <u>P</u> , <u>330</u> FEET FROM THE <u>South</u> LINE AND <u>990</u> FEET FROM		Undesignated - Queen
THE <u>East</u> LINE, SECTION <u>16</u> TOWNSHIP <u>15-South</u> RANGE <u>29-East</u> NMPM.		
15. Elevation (Show whether DF, RT, GR, etc.)		12. County
3840.8' GR - 3842' DF		Chaves

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1703.

TD 280' salt & anhy. Drilled 11" hole from surface to 280'. Ran 7 joints 8 5/8", 20#, Foster type, S. T. & C. casing, total of 282.40; set @ 280' DF. Cemented w/ 100 sx. Class H cement w/ 2% CaCl₂. Cement circulated. Plug down @ 10:45 A.M., 1-15-76. WOC for 18 hours. Bailed hole dry and held for one hour.

RECEIVED

JAN 19 1976

O. C. C.
ARTESIA, OFFICE

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u>John L. Anderson Jr.</u>	TITLE <u>Agent</u>	DATE <u>1-16-76</u>
APPROVED BY <u>W. A. Gressitt</u>	TITLE <u>SUPERVISOR, DISTRICT II</u>	DATE <u>JAN 19 1976</u>
CONDITIONS OF APPROVAL, IF ANY:		