

NEW MEXICO OIL CONSERVATION COMMISSION

NO. OF COPIES RECEIVED	3
DISTRIBUTION	
SANTA FE	1
FILE	1
U.S.G.S.	
LAND OFFICE	
OPERATOR	1

5a. Indicate Type of Lease
State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.
L-96

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT - 1" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER- 2. Name of Operator DEPCO, Inc. ✓ 3. Address of Operator 800 Central, Odessa, Texas 79761 4. Location of Well UNIT LETTER J 1650 FEET FROM THE East LINE AND 1650 FEET FROM THE South LINE, SECTION 8 TOWNSHIP 15s RANGE 28e NMPM. 15. Elevation (Show whether DF, RT, GR, etc.) 3535 Gr.	RECEIVED OCT 7 1976 O. C. C. ARTESIA, OFFICE	7. Unit Agreement Name 8. Farm or Lease Name Bogle State 9. Well No. 1 10. Field and Pool, or Wildcat Buffalo Valley Penn Und. 12. County Chaves
---	--	--

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

9-6-76 Drilled 7 7/8" hole to 7708'. Ran DST @2. Recovered 470' drlg. mud & 658 GCFW.

9-16-76 Drilled to 8843'. Ran DST #3: Recovered 9.36 Cu Ft gas, 1500 cc drlg. fluid, 187' condensate.

9-21-76 Drilled to 9147' TD and ran CNL & Density Logs.

9-25-76 Set 4 1/2" casing (3964' 11.6# N-80, 5181' 11.6# K-55) at 9145'. Cemented w/350 sx. Class "C", 6# salt per sk, 3/4 of 1% CFR2. Plug down 6:15 PM 9-25-76. WOC 18 hrs. Tested casing at 1000#. OK. PBTD 9095'. Ran temperature survey & found top of cement at 7710'. Now waiting on completion Unit.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED D. R. Mason D. R. Mason TITLE Chief Clerk DATE 10-6-76

APPROVED BY W. A. Grissett TITLE SUPERVISOR, DISTRICT II DATE OCT 7 1976

CONDITIONS OF APPROVAL, IF ANY: