

DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT" for such proposals.)

1. OIL ☐ GAS ☒ WELL ☐ OTHER ☐
2. NAME OF OPERATOR
YARALO, INC.
3. ADDRESS OF OPERATOR
P. O. Box 832, Midland, Texas 79702
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.
See also space 17 below.)
At surface
1980' FSL & 1980' FEL Section 12
14. PERMIT NO.
15. ELEVATIONS (Show whether DF, RT, GR, etc.)
3695.1 GR

6. LEASE DESIGNATION AND SERIAL NO.
16798
7. UNIT AGREEMENT NAME
Butler Springs Unit
8. FARM OR LEASE NAME
Butler Springs Unit
9. WELL NO.
3
10. FIELD AND FLOOD, OR WINDCAT
Wildcat SA
11. SEC., T., R., OR BLM. AND
SURVEY OR AREA
Sec. 12, T-15-S, R-28-E
12. COUNTY OR PARISH 13. STATE
Chaves New Mexico

16. Check Appropriate Box To Indicate Nature of Notice, Request, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐

FRACTURE TREAT ☐

SHOT OR ACIDIZED ☐

REPAIR WELL ☐

(Other) ☐

PULL OR ALTER CASING ☐

MULTIPLE COMPLETE ☐

ABANDON* ☐

CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐

FRACTURE TREATMENT ☐

SHOOTING OR ACIDIZING ☐

(Other) ☐

REPAIRING WELL ☐

ALTERING CASING ☐

ABANDONMENT* ☒

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and log forms.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Total Depth 2179'

Loaded holes with fresh water mud (25# gel per barrel water). Spotted cement plugs thru tubing by displacement as follows:

- (#1) 25 sx cement 2150' to 2050' (100').
- (#2) 25 sx cement 700' to 600' (100'); base salt @ 600'.
- (#3) 25 sx cement 400' to 300' (100'); base 8-5/8" casing @ 350'.
- (#4) 10 sx cement 30' to surface (30')

Dry hole marker installed -

P&A operations completed 2-18-77.

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE Production Clerk

DATE 2-24-77

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side