

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

FEB 2 1979

O. C. C.

ARTESIA OFFICE

Form C-103
Supersedes Old
C-102 and C-101
Effective 1-1-65

SUNDARY NOTICES AND REPORTS ON WELLS
DO NOT USE THIS FORM FOR NOTICES TO, OR FOR TO CORRECT OR BECAUSE OF A DIFFERENT RESERVOIR.
USE APPLICATION FOR PERMIT TO PRODUCE OIL OR GAS FROM A DIFFERENT RESERVOIR.

1. ☐ OIL WELL ☒ GAS WELL ☐ OTHER

2. Name of Operator
Phoenix Resources Company

3. Address of Operator
One Marienfeld Place, Suite 290, Midland, Texas 79701

4. Location of Well
UNIT LETTER 110" 990 FEET FROM THE South LINE AND 1980 FEET FROM THE East LINE, SECTION 18 TOWNSHIP 19-S RANGE 20-E NMPS.

5. Elevation (Show whether DF, RT, GR, etc.)
4724.2 GR

5a. Indicate Type of Lease
State ☒ Fee ☐

5. State Oil & Gas Lease No.
L-2754

7. Unit Agreement Name

8. Farm or Lease Name
Buckhorn Canyon

9. Well No.
1

10. Field and Pool, or Wildcat
Wildcat

12. County
Chaves

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐ REMEDIAL WORK ☐ ALTERING CASING ☐
TEMPORARILY ABANDON ☐ COMMENCE DRILLING OPS. ☐ PLUG AND ABANDONMENT ☐
PULL OR ALTER CASING ☐ CHANGE PLANS ☐ CASING TEST AND CEMENT JOB ☐ OTHER Set 8 5/8" Casing ☐
OTHER ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

1-30-79 Ran 46 joints 8 5/8", 24#, J-55 STC casing to 1760'. Cemented with 200 sks Halliburton Thick Set - 2% CaCl₂ and 800 sks Class "C" - Pozmix 50-50, 4% Gel, 1/4# flocele, 5# Gilsonite, 2% CaCl₂. 200 sks Class "C", 2% CaCl₂. Ran Temp. Survey. T/Cement @ 980'.

1-31-79 Ran 1" Tubing. Cemented as follows: Stage 1: 30 sks Class "C", 3% CaCl₂ - T/Cement @ 882'; Stage 2: 50 sks Class "C", 3% CaCl₂ - T/Cement @ 874'; Stage 3: 30 sks Class "C", 3% CaCl₂ - T/Cement @ 860'; Stage 4: 100 sks Class "C", 3% CaCl₂ - T/Cement @ 857'; Stage 5: 90 sks Class "C", 3% CaCl₂ - T/Cement @ 789'; Stage 6: 100 sks Class "C", 3% CaCl₂ - T/Cement @ 725'; Stage 7: 200 sks Class "C", 3% CaCl₂ - T/Cement @ 279'; Stage 8: 150 sks Class "C", 3% CaCl₂ - T/Cement @ 279'; Stage 9: 170 sks Class "C", 3% CaCl₂ - Cement to surface. Set slips, cut off pipe and nipped up. WOC 12 hrs.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Agent TITLE Agent DATE 2-1-79

APPROVED BY _____ TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY: