

RECEIVED BY  
(May 1983)

JUL 29 1985

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

## O. C. D. SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.  
ARTESIA, OFFICE Use "APPLICATION FOR PERMIT—" for such proposals.)

5. LEASE DESIGNATION AND SERIAL NO.

NM-25638

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Clarkyle Federal

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT

Wildcat

11. SEC., T., R., M., OR BLK. AND  
SURVEY OR AREA

Sec. 23-T15S-R29E

12. COUNTY OR PARISH

Chaves

13. STATE

NM

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR

McClellan Oil Corporation

3. ADDRESS OF OPERATOR

P.O. Drawer 730, Roswell, NM 88202

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.\*  
See also space 17 below.)  
At surface

660' FNL &amp; 1980' FEL

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3921' G.L.

16.

## Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

## NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON\*

CHANGE PLANS

## SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT\*

(Other) Cement 4-1/2" casing

(Note: Report results of multiple completion on Well  
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

7/7/85: Drilled to 3220'. Cored from 3225'-3256' with 8" core barrel. Recovered 30-1/2' of core.

7/10/85: TD well at 3800'. Logged well with Dresser Atlas CNL, FDC, DLL, MLL, and Spectra Log.

7/11/85: Ran 3808' of 4-1/2", 10.5 lb/ft casing. Cemented with Halliburton using 200 sx Halliburton Lite, 15 lb/sk salt and 1/4 lb/sk Flocele and 650 sx Class C with .2% CFR-3, 6# salt. Plug down at 11:30.

7/12/85: Temperature Survey: PBDT - 3792', TOC - 1300'. Waiting on completion unit.

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE Production Engineer

DATE 7/15/85

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

ACCEPTED FOR RECORD  
PETER W. CHESTER  
DATE

JUL 26 1985

BUREAU OF LAND MANAGEMENT  
ROSWELL RESOURCE AREA

\*See Instructions on Reverse Side