

YATES PETROLEUM CORPORATION
Windmill ATI State #1
Section 16-T15S-R28E
Chaves County, New Mexico

SUNDRY NOTICE CONTINUED:

10-30-99 - Rigged up wireline. TIH with 4" casing guns and perforated 7663-7676' w/28 .42" holes (2 SPF - Canyon). TOOH with casing guns and rigged down wireline. TIH with RBP, packer and tubing. Set RBP at 8985' and tested to 1000 psi. Pulled up and set packer at 7569'. Nippled down BOP and nipped up tree. Tseted packer to 1000 psi. Acidized perforations 7663-7676' with 1500 gallons 15% NEFE HCL acid and ball sealers. Swabbed. Shut well in.

10-31-11-1-99 - Swabbed. Shut well in.


11-2-99 - Swabbed. Pumped 40 bbls down tubing. Nippled down tree. Nippled up BOP. Released packer. TOOH with packer and tubing.

11-3-99 - Rigged up wireline. TIH with 4" casing guns and perforated 7834-7906' w/16 .42" holes as follows: 7834-7838', 57, 58, 66, 67, 68, 78, 79, 94, 7903, 04 & 7906' (1 SPF - Cisco). TOOH with casing guns and rigged down wireline. TIH with packer and tubing. Set packer at 7767' and tested to 500 psi. Acidized perforations 7834-7906' with 1500 gallons 15% NEFE acid and ball sealers. Swabbed. Shut well in.

11-3-99 - Swabbed. Shut well in.

11-4-99 - Swabbed. Shut well in.

11-5-99 - Swabbed. Pumped 30 bbls down tubing. Released packer and RBP. TOOH with tools. TIH with packer, on/off tool and tubing. Set packer at 9014' and tested to 500 psi. Nippled down BOP and nipped up tree.



Rusty Klein
Operations Technician
November 9, 1999

RECEIVED
OCD ARTESIA