

NEW MEXICO OIL CONSERVATION COMMISSION  
DRAWER DD  
ARTESIA, NEW MEXICO

FIELD REPORT FOR CEMENTING OF WELLS

|                                          |                                 |                                  |                    |                 |                    |
|------------------------------------------|---------------------------------|----------------------------------|--------------------|-----------------|--------------------|
| Operator <u>San American</u>             |                                 | Lease <u>State of N. M. "Cm"</u> |                    | Well # <u>1</u> |                    |
| Location of Well                         | Unit <u>L</u>                   | Section <u>36</u>                | Township <u>17</u> | Range <u>27</u> | County <u>Eddy</u> |
| Drilling Contractor <u>Lee &amp; Co.</u> | Type of Equipment <u>Rotary</u> |                                  |                    |                 |                    |

APPROVED CASING PROGRAM

| Size of Hole  | Size of Casing | Weight Per Foot | New or Used | Depth       | Sacks Cement                 |
|---------------|----------------|-----------------|-------------|-------------|------------------------------|
| <u>11"</u>    | <u>8 7/8"</u>  | <u>24 #</u>     | <u>New</u>  | <u>1500</u> | <u>Circulate</u>             |
| <u>7 7/8"</u> | <u>4 1/2"</u>  | <u>9.5 #</u>    | <u>New</u>  | <u>6000</u> | <u>Tie back into surface</u> |
|               |                |                 |             |             |                              |

Casing Data:

Surface 48 joints of 8 7/8 inch 24 # Grade JS API 24 #  
Spang (Approved) (~~Rejected~~)

Inspected by Lolley date 4-20-62

Cementing Program

Size of hole 11" Size of Casing 8 7/8 Sacks cement required

Type of Shoe used Heat Float collar used no Btm 3 jts welded Thread Lock

TD of hole 1500 Set 1500 Feet of 8 7/8 Inch 24 # Grade JS API 24 #

New-used csg. @ 1500 with 100 sacks neat cement around shoe  
+ 650 sack + 270 lb. additives

Plug down @ 10:00 (~~AM~~) (PM) Date 4-22-62

Cement circulated yes No. of Sacks 50

Cemented by Halliburton Witnessed by Gressett

Temp. Survey ran @ (AM) (PM) Date top cement @

Casing test @ 10:40 (~~AM~~) (PM) Date 4-23-62

Method Used Witnessed by

Checked for shut off @ 10:40 (~~AM~~) (PM) Date 4-23-62

Method used 6 15 # Pump Witnessed by Gressett

Remarks:

ILLECIBLE