

SPURCK F STATE #2
Section 15-17S-28E
Eddy County, NM
30-015-01372

- 6/5/2001 Rigged up workover unit. Pulled 77 5/8" rods and 64 jts. 2 3/8" tubing.
- 6/11/2001 Wireline set CIBP at 1906'. Circulated hole to surface with 10 PPG brine mud. RIH with tubing and tagged CIBP at 1906'. Pumped cement on top of CIBP.
Cement plugs as follows:
25 sxs. 1906' - 1659'
25 sxs. 1302' - 1055'
Cut and pulled 19 jts. 5 1/2" casing from 800'.
Spot 160 sxs. cement plug 850' - 330' across 5 1/2" casing stub and across 8 5/8" surface casing shoe.
Spot 25 sxs. cement plug 100' - surface.
- RDPU, cleaned location and set dry hole marker.