

DISTRIBUTION		
SANTA FE	/	
FILE	/	/
U.S.G.S.		
LAND OFFICE		
OPERATOR	/	

NEW MEXICO OIL CONSERVATION COMMISSION

Supersedes Old
C-102 and C-103
Effective 1-1-65

RECEIVED

MAY 4 1979

5a. Indicate Type of Lease State ☒ Fee ☐
5. State Oil & Gas Lease No. E-9434
6. Unit Agreement Name
8. Name of Lease Name Humble "23"
9. Well No. 1
10. Field and Foot, or Wildcat Red Lake
11. Elevation (Show whether DF, RT, GR, etc.)
12. County Eddy

SUNDRY NOTICES AND REPORTS ON WELLS

1. Name of Operator Watson Drilling Company
2. Address P.O. Box 498, Artesia, New Mexico 88210
3. Date 1980
4. Direction South
5. Line and Range 23 17S 28E
6. Township and Range 23 17S 28E
7. Elevation (Show whether DF, RT, GR, etc.)

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK ☐	PLUG AND ABANDON ☒	REMEDIAL WORK ☐	ALTERING CASING ☐
TEMPORARILY ABANDON ☐	CHANGE PLANS ☐	COMMENCE DRILLING OPNS. ☐	PLUG AND ABANDONMENT ☐
ALTER CASING ☐	OTHER ☐	CASING TEST AND CEMENT JOB ☐	

Operator shall state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. *Casing 8 7/8" - 502 - 50 5 1/2" - 2180 - 100 2155 - 61*

CS 9 c 10'

We propose to plug this well as follows:

Cement plug at 2180'-2150' - 25 sacks
Cement plug at 1200' Shoot off 5 1/2" pipe cement with 35 sacks *Tag plug*
Cement plug at 880'-780' - 35 sacks
Cement plug at 450'-550' - 35 sacks *Tag plug*
Cement surface - 15 sacks.
Mud between plugs.
Set Dry Hole Marker and clean up location. *Salt 340-472*

5/11/79

5/14/79 Tagged at 1200' MW

5/14/79 Tagged at 450' MW

5/15/79 Tagged at 450' MW

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <i>[Signature]</i>	TITLE Secretary-Treasurer	DATE May 4, 1979
APPROVED BY <i>[Signature]</i>	TITLE SUPERVISOR, DISTRICT II	DATE MAY - 4 - 1979

ADDITIONAL APPROVAL, IF ANY:

Notify N.M.O.C.C. in sufficient time to file

[Signature]

5/10/79

Run Tubing, tagged TOC @ 780' pumped 3SSX @ 780'
Set tubing @ 545' + pumped 3SSX plug in and out
of 8 5/8 csg.

5/11/79

Run Tubing Tagged TOC @ 485' pumped 10 sx ent.
Pulled 5 jts could not level hole with fluid.
Dumped 15 sx ent from surface till tag ~~ent~~ Monday.