

NO. OF COPIES RECEIVED	4
DISTRIBUTION	
SANTA FE	1
FILE	1 -
U.S.G.S.	
LAND OFFICE	
OPERATOR	1

NEW MEXICO OIL CONSERVATION COMMISSION

RECEIVED

AUG 20 1969

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

Engineering.com 1

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator Atlantic Richfield Company	8. Farm or Lease Name M. Yates "B" ARC
3. Address of Operator P.O. Box 1978, Roswell, New Mexico 88201	9. Well No. 3
4. Location of Well UNIT LETTER E , 1980 FEET FROM THE North LINE AND 620 FEET FROM THE West LINE, SECTION 33 TOWNSHIP 17-S RANGE 28-E NMPM.	10. Field and Pool, or Wildcat Empire-Abo
15. Elevation (Show whether DF, RT, GR, etc.) 3674' Grd. Level	12. County Eddy

16.

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input checked="" type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOBS <input type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Work started 8/7/69. Added Abo perms from 5956-5978 (OH log) w/2 JSPF (44 holes. Treated Abo perms 5956-5978 w/3000 gallons 15% LSTNE HCl acid. Displaced acid w/26 BW, no overflush. Job complete @ 9:35 PM 8/7/69. Ran completion assembly consisting of 181 jts of 2-3/8" EUE 8R 4.7# J-55 internally coated tbg w/Guiberson KVL-30 pkr & H4 hydraulic holddown & SN, set @ 5769.37' GL. Set pkr @ 5763' w/11000#. Swabbed well in. On 24 hr test 8/10/69 well flowed 132 BO, no water thru 14/64" chk, FTP 345#.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED O. D. Bretches TITLE Dist. Drlg. Supervisor DATE 8-18-69

APPROVED BY W. A. Gressett TITLE INSPECTOR DATE AUG 20 1969

CONDITIONS OF APPROVAL, IF ANY: