

NUMBER OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
TRANSPORTER	OIL GAS
PRODUCTION OFFICE	
OPERATOR	

RECEIVED
FORM C-103
(Rev 3-55)
AUG 22 1960

NEW MEXICO OIL CONSERVATION COMMISSION
MISCELLANEOUS REPORTS ON WELLS

(Submit to appropriate District Office as per Commission Rule 1196)

D. C. C.

Name of Company Simclair Oil & Gas Company		Address 510 E Broadway, El Paso, New Mexico	
Lease State Expt 32	Well No. 1	Unit Letter B	Section 36
		Township 17N	Range 20E
Date Work Performed see below	Pool Expire Also	County El Paso	

THIS IS A REPORT OF: (Check appropriate block)

- ☐ Beginning Drilling Operations
 ☒ Casing Test and Cement Job
 ☒ Other (Explain): **perforate, acidize, & well completion.**
☐ Plugging
 ☐ Remedial Work

Detailed account of work done, nature and quantity of materials used, and results obtained.

8-10-60 6005 TD - set 4-1/2" OD casing at total depth of 6005' and cemented w/1000 lbs cement (200 lbs 50/50 slurry 45 gal and 800 lbs neat). WOL.

8-11-60 6167S Top of cement at 910' from surface. Tested casing - no decrease in pressure. Run logs and job perforated 4-1/2" OD casing 6004-6111 & 6121-32 w/60 1/2" holes. Run 2-1/2" tubing to 6005' w/Wellbore packer set at 6005. treated perfor w/3000 gallons 15% HCl acid. Run From 2000', Min From 11000', log rate 5.6 BPD.

8-11-60 ON POTENTIAL TEST ending at 6:00 AM 8-11-60, well flowed 85 bbls new 12 gravity oil and no water in 8 hours thru 12/64" chokes. Try From 6005, Casing From Packer, 6005 14.30 to 1. Calculated 24 hour potential of 250 bbls oil per day. Completed as an oil well at top allowance of 30 bbls oil per day, FINAL REPORT.

Witnessed by L. L. Vandover	Position Foreman	Company Simclair Oil & Gas Company
---------------------------------------	----------------------------	--

FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

ORIGINAL WELL DATA

D F Elev.	T D	P BTD	Producing Interval	Completion Date
Tubing Diameter	Tubing Depth	Oil String Diameter	Oil String Depth	
Perforated Interval(s)				
Open Hole Interval		Producing Formation(s)		

RESULTS OF WORKOVER

Test	Date of Test	Oil Production BPD	Gas Production MCFPD	Water Production BPD	GOR Cubic feet/Bbl	Gas Well Potential MCFPD
Before Workover						
After Workover						

OIL CONSERVATION COMMISSION		I hereby certify that the information given above is true and complete to the best of my knowledge.	
Approved by <i>M. L. Armstrong</i>	Name <i>Lib. Benson</i>		
Title AUG 22 1960 OIL AND GAS INSPECTOR	Position Dist. Supt.		
Date AUG 22 1960	Company Simclair Oil & Gas Company		

Approved: Dist. Supt. and Office; copies, 2, file

OIL CONSERVATION COMMISSION		
ARTESIA DISTRICT OFFICE		
No. Copies Received <u>6</u>		
DISTRIBUTION		
	CO FURNISHED	
OPERATOR	<u>4</u>	
SANTA FE	<u>1</u>	
PRORATION OFFICE		
STATE LAND OFFICE		
U. S. G. S.		
TRANSPORTER		
FILE	<u>1</u>	<u>1</u>
BUREAU OF MINES		