

RECEIVED

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NOV 25 1981

O. C. D.

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	
State 647	

SUNDRY NOTICES AND REPORTS ON WELLS

ARTESIA, OFFICE

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name Artesia Unit
2. Name of Operator DEPCO, Inc. /	8. Farm or Lease Name Artesia Unit
3. Address of Operator 800 Central, Odessa, Texas 79761	9. Well No. 9
4. Location of Well UNIT LETTER <u>B</u> <u>380</u> FEET FROM THE <u>North</u> LINE AND <u>2310</u> FEET FROM THE <u>East</u> LINE, SECTION <u>35</u> TOWNSHIP <u>17s</u> RANGE <u>28e</u> NMPM.	10. Field and Pool, or Wildcat Artesia (Q. Grb. SA)
15. Elevation (Show whether DF, RT, GR, etc.) 3681 GR	12. County Eddy

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input checked="" type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

3-19-80 Cleaned well out to 2218'

11-5-80 Ran 2 7/8" tbg. with packer and set at 2170' and started treating well. communicated with upper perms pulled packer up to approximately 2075' and treated well with 10,000 gals. cross link gelled water and 20,000# (1/2 20-40, 1/2 10-20) sand.

Test prior to workover 1BO and 1 BWPD.
Latest test 2 BO and 31 BWPD.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Leon Standard TITLE Field Engineer DATE 11-22-81APPROVED BY W.A. Gussert TITLE SUPERVISOR, DISTRICT II DATE NOV 30 1981

CONDITIONS OF APPROVAL, IF ANY: