

djsr

NM OIL CONS. COMMISSION

Drawer DD

UNITED STATES NM 88216

DEPARTMENT OF THE INTERIOR

GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE*
Other instructions on re-
verse side)

Form approved:
Budget Bureau No. 42-R1424.

6. LEASE DENOMINATION AND SERIAL NO.

NM-0916

8. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Simmons Fed.

9. WELL NO.

3

10. FIELD AND POOL, OR WILDCAT

W. Henshaw Grayburg West

11. SEC., T., R., W., OR BLK. AND
SURVEY OR AREA

Sec. 26-T16S-R29E

12. COUNTY OR PARISH

Eddy

13. STATE

NM

SUNDRY NOTICES AND REPORTS ON WELLS

Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT" for such purposes.

1. TYPE OF WELL ☒ OIL WELL ☐ OTHER

2. NAME OF OPERATOR

McClellan Oil Corporation

3. ADDRESS OF OPERATOR

P.O. Drawer 730, Roswell, NM 88202

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.
See also space 17 below.)
At surface

330' FNL & 330' FEL

5. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3698' G.L.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

ABANDON OR ACIDIZE

REPAIR WELL

PULL OR ALTER CASING

MULTIPLE COMPLETION

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

ABANDONING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(Initials) Cement & run casings & logs

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. WORKING PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any
proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones perti-
nent to this work.)

3/20/86: Drilling plugs to 400'. Ran 396' of 8-5/8" casing and mudded in.

3/25/86: Cleaned hole to 2565'. Prep to log.

3/26/86: Logged well with CDL & CNL Gamma Ray (Dresser). Prep to run 4-1/2" casing.

3/27/86: Ran 2473' of 4-1/2", 9.5 lb. & 11.6 lb. casing. Pulled 8-5/8" casing out of hole. Cemented 4-1/2" with 200 sx Halliburton Lite 2% CaCl₂ & 300 sx Class C 2%. Did not circulate cement.

3/28/86: Ran temp survey - TOC at 500'. Ran one inch to 495'. Circulated cement after 4th plug using 250 sx Class C 3% CaCl₂. Release rig.

ACCEPTED FOR RECORD

SWD
APR 10 1986

CARLSBAD, NEW MEXICO

18. I hereby certify that the foregoing is true and correct

SIGNED

Matth Lee

TITLE Production Engineer

DATE 4/7/86

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE