

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

N. M. O. C. C. COPY

SUBMIT IN TRIPI
(Other instructions
verse side)

TE*
re

Form approved by USF
Budget Bureau No. 42-R1424.

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

OIL WELL ☐ GAS WELL ☐ OTHER ☒ WATER INJECTION		RECEIVED	
2. NAME OF OPERATOR CONTINENTAL OIL COMPANY		APR 14 1976	
3. ADDRESS OF OPERATOR Box 460, Hobbs, N.M. 88240, U.C.		5. LEASE DESIGNATION AND SERIAL NO. LC 064833 LC 037777(6)	
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.) At surface 651' FNL E, 517' FNL OF SEC. 35		6. IF INDIAN, APOLOTEE OR TRIBE NAME	
14. PERMIT NO.		7. LEASE AGREEMENT NAME FOREST POOL	
15. ELEVATIONS (Show whether DF, RT, GR, etc.) 3713' DF		8. FARM OR LEASE NAME FOREST POOL UNIT	
		9. WELL NO. 2	
		10. FIELD AND POOL, OR WILDCAT SQUARE LAKE G-SA	
		11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA SEC. 35, T-16S, R-29E	
		12. COUNTY OR PARISH EDDY	
		13. STATE N.M.	

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

TEST WATER SHUT-OFF ☐	PULL OR ALTER CASING ☐	WATER SHUT-OFF ☐	REPAIRING WELL ☐
FRACTURE TREAT ☐	MULTIPLE COMPLETE ☐	FRACTURE TREATMENT ☐	ALTERING CASING ☐
SHOOT OR ACIDIZE ☐	ABANDON* ☒	SHOOTING OR ACIDIZING ☐	ABANDONMENT* ☐
REPAIR WELL ☐	CHANGE PLANS ☐	(Other) ☐	

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

There are no remaining commercial reserves on this lease.
All wells will be plugged; the above named well by the following procedure:
Remove tubing. Run tubing w/cement retainer to set @ 2400'. Squeeze open hole w/125 sks. Class "C" cmt. Will not reverse out any excess. Pull out retainer & spot 25-50 sks. cmt above retainer. Pull tubing to 500' & spot 100 sks to set. Expect Dry Hole marker. No casing will be removed.

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE

DATE

(This space for Federal or State office use)

TITLE

DATE

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

APR 15 1976

W. L. BEEKMAN

DISTRICT ENGINEER

*See Instructions on Reverse Side

ARTESIA
H.C.C. & Partner File