

MAYO MARRS CASING PULLING INC.
BOX 863 KERMIT, TEXAS 79745



NEW MEXICO OCD

ATTN: TIM GUM

Lease: EAST HENSHAW UNIT TRACT 10 # 4

OPERATOR: SALADO OPERATING L.L.C.

Project: P & A

6-05-01

MIRU – POOH WITH 19 ½-5/8” RODS – GO TO YARD AND LOAD 3000’ OF ¾” RODS TO FISH WITH – DRIVE TO LOCATION – BREAK DOWN WELLHEAD – 2 7/8” SUB IN TOP – TURNS TO 2 3/8” TUBING – DIG OUT WELLHEAD WITH BACKHOE 3’ DOWN – LOCATE 4 ½” CASING AND WELLHEAD – BREAK DOWN WELLHEAD – PICK UP ON TUBING – ESTIMATED 1200’-1300’ OF TUBING LOOSE – SIT TUBING BACKDOWN -WILL FISH RODS IN THE MORNING – WE DO NOT WANT TO LEAVE RODS HANGING IN CASING - GO TO TOWN TO GET OVERSHOT FOR 2 3/8” TUBING & 5/8” RODS – CLOSE IN (9 HRS RIG)(TRUCKING, RODS, OVERSHOT) (3 HRS ON BID)

06-05-01

RIH WITH FISHING TOOL & TAG @ 28’ – POOH WITH 1 JOINT TUBING – TUBING CHANGE FROM 2 3/8” TO 1 7/8” – POOH WITH RODS – 117-5/8” AND 4 WEIGHT BARS – POOH WITH 88 MORE JOINTS OF 1 7/8” TUBING – GO TO LOCO HILLS AND PICK UP 2 3/8” WORKSTRING – RIH & TAG @ 228’ – POOH – RIH WITH 1 ¼” DRILL PIPE & SET DOWN @ 228’ – POOH – RIH WITH 4 ½” PACKER TO SEE IF STUB OF CASING IS HIGHER – SET DOWN @ 228’ – POOH AND CLOSE IN WELL WITH 4 ½” PACKER @ SURFACE (6 HRS RIG) (4 HRS ON BID)

06-07-01

RIH WITH IMPRESSION BLOCK – SHOWS TO BE 2 7/8” TUBING STICKING UP – RIH WITH 1 1/4” TUBING – COULD NOT GET IN – RIH WITH RODS – NO SUCCESS – RIH WITH TUBING WITH 7/8” ROD WELDED ON END – NO SUCCESS – RIH WITH SWEGE – NO PROGRESS – SHUT IN WELL (8 HRS RIG)

6-08-01

RIH WITH 2 7/8” TUBING & SWEDGE – RUN 1 ¼” TUBING – UN 5/8” ROD – COULD NOT GET DOWN – RIH WITH FISHING TOOL – LATCH ON FISH – PULL OFF @ 8,000# - TRY TO PUMP DOWN HOLE WITH PACKOFF ON FISHING TOOL – POOH – CALL TIM GUM – RIH & TEST FOR CASING WITH PACKER & PRESSURE TEST TO 220’ – CASING @ THAT POINT – SET PACKER – PUMP 75 CLASS C CEMENT BELOW PACKER @ SHUT @ 1000# MAXIMUM PRESSURE – DISPLACE TO 225’ CLOSE IN WELL @ 600# SHUT IN PRESSURE – (11 HRS)