

Submit 3 Copies To Appropriate District Office

District I

1625 N. French Dr., Hobbs, NM 88240

District II

1301 W. Grand Ave., Artesia, NM 88210

District III

1000 Rio Brazos Rd., Aztec, NM 87410

District IV

1220 S. St. Francis Dr., Santa Fe, NM 87505

State of New Mexico  
Energy, Minerals and Natural Resources

OIL CONSERVATION DIVISION  
1220 South St. Francis Dr.  
Santa Fe, NM 87505

Form C-103

Revised March 25, 1999

WELL API NO.

30-015-03823

5. Indicate Type of Lease

STATE ☒ FEE ☐

6. State Oil & Gas Lease No.

E-5131

7. Lease Name or Unit Agreement Name

WEST HENSHAW UNIT TR. 15

8. Well No. #6

9. Pool name or Wildcat

WEST HENSHAW GYB

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well:

Oil Well ☐ Gas Well ☐ Other ☐

2. Name of Operator

SALADO OPER. L.L.C.

3. Address of Operator

P.O. BOX 1925 HOBBS, N.M. 88241

4. Well Location

Unit Letter 0 : 2970' feet from the SOUTH line and 1650' feet from the EAST lin

Section 2

Township 16s Range 30e

NMPM EDDIE

County

10. Elevation (Show whether DR, RKB, RT, GR, etc.)

11. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐

TEMPORARILY ABANDON ☐ CHANGE PLANS ☐

PULL OR ALTER CASING ☐ MULTIPLE COMPLETION ☐

OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐

COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDONMENT ☒

CASING TEST AND CEMENT JOB ☐

OTHER: FINAL REPORT PLUG AND ABANDONMENT ☐

12. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompilation.

6/11/01 RIGGED UP MAYO MARRS CASING PULLING INC. POOH WITH 117 5/8" RODS AND 92 JTS 1.25" TBG.

6/12/01 RIH OPEN ENDED TO 2898'. SPOTTED 10SX CEMENT PLUG. W.O.C.

6/13/01 RIH AND TAGGED TOPOF CEMENT AT 2370'. POOH AND PERFORATED AT 1510'.

RIH AND SPOTTED 35 SX CEMENT AT 1560'.

6/14/01 RIH AND TAGGED T.O.C. AT 454'. SPOTTED 15SX CEMENT FROM 454' TO SURFACE.

ERECTED DRYHOLE MARKER. CLEARED AND LEVELED LOCATION.

Posted P&A

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Michael Stillfield

TITLE Engr. Eng. Spec. I

DATE 8/20/01

Type or print name

Telephone No.

(This space for State use)

APPROVED BY Michael Stillfield

TITLE Engr. Eng. Spec. I

DATE 8/20/01

Conditions of approval, if any:

MAYO MARRS CASING PULLING INC.  
BOX 863  
KERMIT, TEXAS 79745

NEW MEXICO OCD  
BID ID # 00-521-25-2004

OPERATOR: SALADO OPERATING LLC.


Lease: EAST HENSHAW UNIT 15-6

Project: P & A – CEMENTING REPORT

---

6-12-2001 – SPOT 10 SXS @ 2898'-2370' TAGGED  
6-13-2001 - PERFORATE @ 1510'  
6-12-2001 – SPOT 35 SXS @ 1560' - 454' TAGGED  
6-14-2001 - SPOT 15 SXS @ 454' TO SURFACE

INSTALL DRY HOLE MARKER  
CIRCULATE 10# MUD



MAYO MARRS CASING PULLING INC.

NEW MEXICO OCD

ATTN: TIM GUM

Lease: EAST HENSHAW 15-6

OPERATOR: SALADO OPERATING

DATE 6-11-01

PROJECT: P&A

-----  
6-11-01

MOVE IN - RIG UP - POOH WITH 117-5/8" RODS - POOH & LAY DOWN 92  
JOINTS 1 1/4" TUBING

6-12-01

RIH WITH OPEN-ENDED TUBING TO 2898' - SPOT 10 SXS CEMENT - POOH -  
WOC - WILL TAG

6-13-01

RIH & TAG CEMENT @ 2370' - POOH & PERFORATE @ 1510' - RIH & SPOT 35  
SXS @ 1560' - POOH - WELL ON VACUUM - SHUT DOWN - REBUILDING  
ROAD WITH CALICHE IN ORDER TO GET TRUCKS OUT - ROAD EXTREMELY  
BAD - SWEAT CONSTRUCTION WILL BRING CALICHE IN AM

6-14-01

BRING IN 2 LOADS CALICHE - RIH & TAG CEMENT @ 454' - SPOT 15 SXS @  
454' TO SURFACE - START REBUILDING ROAD - TRUCKS STUCK - WILL  
REPAIR DRIVE LINE AND MOVE TOMORROW - LEVEL PIT & CELLAR -  
INSTALL DRY HOLE MARKER

TOTAL CEMENT USED - 60 SXS

OCDREPRT2.DOC

