



(SUBMIT IN TRIPLICATE)

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

Land Office LC  
Lease No. 060398-B  
Unit Little Lucky Lake  
(14-08-001-4707)

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL.....	SUBSEQUENT REPORT OF WATER SHUT-OFF.....	<input checked="" type="checkbox"/>
NOTICE OF INTENTION TO CHANGE PLANS.....	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING.....	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF.....	SUBSEQUENT REPORT OF ALTERING CASING.....	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL.....	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR.....	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE.....	SUBSEQUENT REPORT OF ABANDONMENT.....	
NOTICE OF INTENTION TO PULL OR ALTER CASING.....	SUPPLEMENTARY WELL HISTORY.....	
NOTICE OF INTENTION TO ABANDON WELL.....		

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

June 2, 1959

Little Lucky Lake - Sheet  
Well No. 1 is located 4620 ft. from S line and 660 ft. from E line of sec. 3  
Lot 9, Sec. 3 16 S 30 E NMPM  
(1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)  
West Henshaw Eddy New Mexico  
(Field) (County or Subdivision) (State or Territory)

The elevation of the derrick floor above sea level is 3890 ft. est.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Spudded 10:00 p.m. (MST), May 20, 1959.

Ran 415' of 8-5/8" casing and cemented @ 425' with 250 sacks regular neat.  
Plug down @ 5:45 p.m. (MST), May 21, 1959. Did not circulate cement. After  
WOC 48 hours, tested casing with 1000 psi for 30 minutes. Test O.K.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company Texaco, Inc.  
Address Box 3109  
Midland, Texas  
By B. E. Hellman  
Title Contractman