

UNITED STATES DEPARTMENT OF THE INTERIOR  
BUREAU OF LAND MANAGEMENT

Form approved.  
Budget Bureau No. 1004-0135  
Expires August 31, 1985

5. LEASE DESIGNATION AND SERIAL NO.

LC-069641

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

West Henshaw Unit

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT

West Henshaw Grayburg

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA

Sec. 3, T-16-S, R30E

12. COUNTY OR PARISH

Eddy

13. STATE

New Mexico

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.)

1.

OIL WELL ☐ GAS WELL ☒

Water Injection

2. NAME OF OPERATOR

Penroce Oil Corporation

3. ADDRESS OF OPERATOR

P.O. Box 5970, Hobbs, NM 88241

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.)

At surface

Unit Letter M, 3300 FSL, 6600 FWL

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3863' D.F.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON\*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT\*

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

August 10, 1989

Rigged up pulling unit. Pulled packer and tubing. Found two bad joints. Ran and set CIBP 100' above the perforations. Displaced hole with 20% KCL water. Layed down all but one joint of tubing. Rigged up Knox Services. Pressured too 500# for 15 min. Test O.K. Layed down one joint of tubing. Clean location Rigged. Test witnessed by NMOC.

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE

DATE

(This space for Federal or State office use)

APPROVED BY

(ORIG. SGP) DAVID R. GLASS

DATE

CONDITIONS OF APPROVAL, IF ANY:

CARLSBAD, NM & MEXICO

\*See Instructions on Reverse Side