

CDR

Page 2

Yates Petroleum - Vickers #3 (Unit G) 30-16S-31E Eddy Co., New Mexico

\*\*\*\*\*

768-862' hard. Washed down 862-926'. Circulated clean.

TOH. TIH with 4-11/16" overshot with 2-3/8" grapple. Caught fish. TOH. Recovered 7 joints 2-3/8". Top of fish at 990'. TIH with shoe, washpipe, jars, tubing. Tagged top of fish at 990'. Washed over 4'. Circulated clean. Picked up 25'.

Shut well in. DC \$5580; CC \$37,240

9-30-94

Washed over tubing 990' down to 1019'. Quit cutting. TOH. Shoe worn out. Changed shoe. TIH and cut 1019-1035'. Quit cutting. TOH. Pin broke on bottom joint of washpipe. Left shoe in hole. Prep to fish shoe. DC \$4797; CC \$42,037

10-1-94

TIH with 4-3/4" OD box tap, 3 jts 4-1/2" washpipe, 6 - 3-1/2" drill collars, jars and tubing. Tag top of tubing at 978' (tbg msmt). Rotate over. Tag casing sliver at 1023'. Work down to top of shoe. Set down. Rotate 1 round. TOH. Did not have shoe. TIH with 4-11/16" overshot with 2-3/8" grapple on tubing. Latch onto fish at 978'. Pull 30,000# - tubing intact. Rig up rotary wireline. TIH with weight bars and swedge. Went through top of fish 3'. Could not get down. TOH. Released overshot. TOH. TIH with 4-1/2" shoe smooth OD, rough ID and bottom, 3 jts 4-1/2" washpipe, 6 - 3-1/2" drill collars and tubing. Start washing down at 1025' to top of shoe at 1031'. Cut 1'. Pick up, cut back down 1' to 1032' - stalled out. Pulled up to 990'. Pulled 20000#. Went back down to 1038'. Pulled up free. Shut in overnight. DC \$6047; CC \$48,084

10-2-3-94

Lower tubing to 1038'. Made connection. Lower to 1048'. TOH. Recovered 40' 2-3/8" tubing and 4' sliver of casing in washpipe and shoe. TIH with 4-1/2" shoe. Smooth OD, rough ID and bottom, 5 jts 4-1/2" washpipe, 6 drill collars, jars and tubing. Tag at 1048'. Wash down to 1100'. Formation in returns, appears to be outside casing. TOH. Shut down. DC \$4462; CC \$52,546