

NUMBER OF COPIES RECEIVED		6	
DISTRIBUTION			
SANTA FE			
FILE			
U.S.G.S.			
LAND OFFICE			
TRANSPORTER	OIL		
	GAS		
PRODUCTION OFFICE			
OPERATOR			

# NEW MEXICO OIL CONSERVATION COMMISSION

FORM C-103  
(Rev 3-55)

## MISCELLANEOUS REPORTS ON WELLS

(Submit to appropriate District Office as per Commission Rule 1106)

Name of Company <b>International-Yates</b>				Address <b>P.O. Box 427, Artesia, New Mexico</b>			
Lease <b>State 647</b>	Well No. <b>196</b>	Unit Letter <b>AP</b>	Section <b>29</b>	Township <b>17-S</b>	Range <b>28 E</b>		
Date Work Performed <b>6-19 &amp; 20-63</b>	Pool <b>Artesia</b>			County <b>Eddy</b>			

THIS IS A REPORT OF: (Check appropriate block)

- ☐ Beginning Drilling Operations
 ☒ Casing Test and Cement Job
 ☐ Other (Explain):  
☐ Plugging
 ☐ Remedial Work

Detailed account of work done, nature and quantity of materials used, and results obtained.

Drilled to total depth 525' KB (11' above GL).  
 Ran 22 joints, 510' 7" OD, 17 lb. casing, set at 525'. Cemented with 125 sacks of regular cement with 2% CaCl, 2% gel, and 8 lb. salt per sack. Plug down at 5:05 P.M. 6-19-63. WOC 18 hours.

On 6-20-63, tested casing at 1000 psig for 30 minutes, pressure held. Deviation test at 525' - 1/2° from vertical.

RECEIVED

JUN 21 1963

D. C. C.  
ARTESIA OFFICE

Witnessed by <b>Kenneth Ragdale</b>	Position <b>Dist. Prod. Foreman</b>	Company <b>International-Yates</b>
--	--	---------------------------------------

### FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

#### ORIGINAL WELL DATA

D F Elev.	TD	PBTD	Producing Interval	Completion Date
Tubing Diameter	Tubing Depth	Oil String Diameter	Oil String Depth	
Perforated Interval(s)				
Open Hole Interval		Producing Formation(s)		

#### RESULTS OF WORKOVER

Test	Date of Test	Oil Production BPD	Gas Production MCFPD	Water Production BPD	GOR Cubic feet/Bbl	Gas Well Potential MCFPD
Before Workover						
After Workover						

### OIL CONSERVATION COMMISSION

I hereby certify that the information given above is true and complete to the best of my knowledge.

Approved by <i>M. Armstrong</i>	Name <i>A. R. Dyer</i>
Title <b>2nd AER GAS INSPECTOR</b>	Position <b>District Engineer</b>
Date <b>JUN 21 1963</b>	Company <b>International-Yates</b>