

Daily Operations Report

Well: HENSHAW DEEP UNIT #6

Objective: PLUG & ABANDON

Field: HENSHAW

Job Type:

County: EDDY

AFE #: 883

State: NM

WI: 61.44% AFE Amount: \$20,000.00

District: West

NRI: 50.66% Cost To Date: \$10,000.00

Date 2/8/95 Daily Cost \$2,000.00

RU PULLING UNIT & LAID DN POLISHED ROD. RU ON TBG & PULLED 40,000#. WOULDNT MOVE TURN TO RT & WORKED TBG. COULDN'T GET FREE, ACTS LIKE CSG COLLAPSED. SI WELL @ 1900'. SDON.

Date 2/9/95 Daily Cost \$2,000.00

WORKED TBG. RU WIRELINE AND RIH W/CCL, FOUND 40 JTS TBG AND TAC IN HOLE. POOH W/WIRELINE. NOTIFIED BLM, JOE LARA, OKAYED PUSHING TAC TO BTM. MOVED TBG FROM #8 WELL AND RIH W/TBG. STACKED OUT @ 5022'. TBG FREE, BUT WOULD NOT GO DN. SI WELL AND SDON.

Date 2/10/95 Daily Cost \$2,000.00

COULD NOT GET BELOW 5022'. CALLED BLM, JOE LARA, APPROVED CUTTING TBG AND SQUEEZING 275 SX UNDER CICR. RU WIRELINE AND RIH W/1 11/16" TBG CUTTER, CUT TBG @ 5020'. POOH W/WIRELINE. POOH W/TBG. RIH W/CICR TO 5015'. PMPED THRU CICR, OK. SET CICR @ 5015' AND ESTABLISHED RATE BELOW CICR OF 1/8 BPM @ 1500#. STUNG OUT OF CICR AND CIRC HOLE W/MUD, OIL & GAS FLWING OUT 4 1/2 X 7 5/8" ANNULUS. FLOWED WELL DN FOR 45 MINUTES. CHANGED OUT VALVE IN WELLHEAD. FINISHED CIRC HOLE W/MUD AND STUNG BACK INTO CUCR. CO COMMUNICATION, RATE 1/2 BPM @ 1000#. SI WELL, SDON.

Date 2/13/95 Daily Cost \$2,000.00

CHECKED INJ RATE, 1/4 BPM @ 1700#. SQUEEZED 275 SX C CMT, DISPLACED TO CICR, ISIP 600#. STUNG OUT OF RETAINER AND STOOD BACK 3100' TBG, LAID DN REMAINDER. RU WIRELINE AND CUT CSG @ 3078'. POOH W/WIRELINE. RU WIRELINE AND CUT CSG @ 3078'. POOH W/WIRELINE. RU CSG TOOLS AND POOH W/98 JTS 4 1/2" CSG. TALLIED 3091.45'. RU TBG TOOLS AND RIH W/TBG TO 3100'. LOADED HOLE W/MUD AND PMPED 80 SX C CMT @3100', POOH W/TBG 30 STANDS AND SDON.

Date 2/14/95 Daily Cost \$2,000.00

NOTIFIED BLM, JOE LARA. RIH W/TBG AND TAGGED CMT @ 2749'. POOH W/TBG TO 560' AND PMPED 35 SX C CMT, FULL CIRC, NO NEED TO TAG AS PER JOE LARA. POOH, ND BOP, AND PMPED 5 SX SURFACE PLUG 30' TO SURFACE. FINISHED UP & RD.