

PLUGGING DETAILS CONT'D

Merit Energy Company
HENSHAW DEEP NO. 11
HENSHAW, WOLFCAMP
EDDY COUNTY, NM

3/11/97 RIH W/TBG—DID NOT TAG PLUG—POOH & RIH W/BKR AD-1
PKR—SET SAME @ 2857'—RESQZ W/40 SX CL "H" CMT W/2% CAL CHLR—
POOH W/PKR—WO CMT—RIH W/TBG & TAG CMT @ 2643'—POOH & RIH W/
PKR—CIRC—SET PKR @ 702'—PUMPED 40 SX CL "H" W/2% CAL CHLR—
POOH—PUMP 335 SX CMT (160 SX CL "H" W/2% CAL CHLR + 175 SX CL
"H" NEAT)—CIRC CMT FROM 555' IN/OUT CSG—SD—INSTALL DRY HOLE
MARKER, CUT OFF ANCHOR, CLEAN & RIP UP LOCATION FOR FINAL
ABANDONMENT.

(VERBAL TO P & A GRANTED BY GARY GOURLEY)

11/11/97 11:12:50