

NO. OF COPIES RECEIVED	3
DISTRIBUTION	
SANTA FE	/
FILE	/
U.S.G.S.	
LAND OFFICE	
OPERATOR	/

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease
State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.
OG 6016

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. <input type="checkbox"/> OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-	7. Unit Agreement Name
2. Name of Operator Charles B. Read	None
3. Address of Operator Box 1822, Roswell, New Mexico	8. Farm or Lease Name Bogle Flats
4. Location of Well UNIT LETTER N 1650 FEET FROM THE West LINE AND 990 FEET FROM THE South LINE, SECTION 12 TOWNSHIP 16 South RANGE 31 East NMPM.	9. Well No. 1
10. Field and Pool, or Wildcat Und. - W. Mesa U. Queen	11. gas
15. Elevation (Show whether DF, RT, GR, etc.) 4397' DF, 4394' GL	12. County Eddy

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded at 5:00 P. M. 8/29/66.

8/30/66: Set 8 jts of 12-3/4" surface csg. 33# @ 365'. Cemented w/350 sx cement, circulated to surface. Tested 1500# for 30 mins., no pressure drop, test okay. WOC 18 hrs.

9/1/66: Mudded in and set 8-5/8", 24# csg. @ 1210' KB.

9/2/66: Rig down rotary tools. Rigged up cable tools.

9/21/66: Set 102 jts 4 1/2" J-55, 11.6# csg. @ 3290' KB, cemented w/150 sx cement. Bailed hole dry. No fillup of fluid within 1 hr. test okay. WOC 18 hrs.

9/22/66: Pulled and recovered 1210' of 8-5/8" csg.

RECEIVED

OCT 4 1966

O. C. C.
ARTESIA, OFFICE

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Charles B. Read TITLE Operator DATE 10/3/66

APPROVED BY W. A. Gressett TITLE OIL AND GAS INSPECTOR DATE OCT 11 1966

CONDITIONS OF APPROVAL, IF ANY: