

N. M. O. C. C.
UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRI-ATP*
(Other instructions on re-
verse side)Form approved.
Budget Bureau No. 42-11424.5. LEASE DESIGNATION AND SERIAL NO.
NM 0111174-C

6. IF INDIAN, ALLEGED OR TRUE NAME

7. UNIT AGENCY NAME

8. FARM OR LEASE NAME
Federal "BR"9. WELL NO.
110. FIELD AND POOL, OR WILDCAT
Wildcat11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA
Sec. 7-16S-27E
Unit E NMPM12. COUNTY OR PARISH 13. STATE
Eddy N. Mex.

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR
Yates Petroleum Corporation ✓

3. ADDRESS OF OPERATOR
207 South 4th Street - Artesia, New Mexico 88210

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface SW NW 1980' FNL & 660' FWL Sec. 7-16S-27E

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)
3470' GR

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐FRACTURE TREAT ☐SHOOT OR ACIDIZE ☐REPAIR WELL ☐

(Other)

PULL OR ALTER CASING ☐MULTIPLE COMPLETE ☐ABANDON* ☐CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐FRACTURE TREATMENT ☐SHOOTING OR ACIDIZING ☐

(Other)

REPAIRING WELL ☐ALTERING CASING ☐ABANDONMENT* ☐

Spud, 13 3/8" & 9-5/8" csg X

(NOTE: Report results of multi- or completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

12-26-70 - Spudded 12:00 Noon 12-26-70.

Drilled 17 1/2" hole to 160'. Ran 160' 13 3/8" casing set at 160' with 150 sacks Incor 4% CaCl. Cement circulated. WOC 12 hrs. Nippled up, drilled plug and reduced hole to 12" and resumed drilling.

12-29-70 - Ran 47 jts 9 5/8" 32# ST&C H-40 casing (total 1552') set at 1535' RT and cemented with 400 sacks Incor 4% gel and 100 sacks Incor 2% CaCl. PD 3 PM 12-29-70. Cement circulated. WOC 12 hrs. Nippled up, pressure tested to 1000# for 30 min. Held OK. Drilled plug, reduced hole to 8 3/4" and resumed drilling.

RECEIVED

JAN 8 1971

O. C. C.

ARTESIA, OFFICE

18. I hereby certify that the foregoing is true and correct

SIGNED

Eddie M. Hady

TITLE

Engineer

DATE

1-6-71

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE

ACCEPTED FOR RECORD PURPOSES
JAN - 7 1971
Date
ACTING District Engineer

*See Instructions on Reverse Side