

NO. OF COPIES RECEIVED	7
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

**RECEIVED**  
NEW MEXICO OIL CONSERVATION COMMISSION

MAR 12 1971

O. U. O.  
ARTESIA, OFFICE

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>

5. State Oil & Gas Lease No.

**SUNDRY NOTICES AND REPORTS ON WELLS**

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. <input checked="" type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-		7. Unit Agreement Name
2. Name of Operator Yates Petroleum Corporation ✓		8. Farm or Lease Name McCaw "BT"
3. Address of Operator 207 South 4th Street-Artesia, New Mexico 88210		9. Well No. 1
4. Location of Well UNIT LETTER <u>G</u> <u>2310</u> FEET FROM THE <u>North</u> LINE AND <u>1650</u> FEET FROM <u>East</u> LINE, SECTION <u>14</u> TOWNSHIP <u>17S</u> RANGE <u>25E</u> NMPM.		10. Field and Pool, or Wildcat Eagle Creek S.A.
15. Elevation (Show whether DF, RT, GR, etc.) 3485' GR		12. County Eddy

16.

**Check Appropriate Box To Indicate Nature of Notice, Report or Other Data**

**NOTICE OF INTENTION TO:**

PERFORM REMEDIAL WORK ☐  
TEMPORARILY ABANDON ☐  
PULL OR ALTER CASING ☐  
OTHER ☐

PLUG AND ABANDON ☐  
CHANGE PLANS ☐

**SUBSEQUENT REPORT OF:**

REMEDIAL WORK ☐  
COMMENCE DRILLING OPNS. ☐  
CASING TEST AND CEMENT JOB ☒  
OTHER ☒ Surface Casing

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

*5-55 API*

3-3-71 - Ran 1159' of 7" 23# casing and cemented with 350 sacks of Incor, 1000# gilsonite, 100# celophane, 2% gel and 2% CaCl, followed by 100 sacks of Neat cement with 2% CaCl. Circulated and reversed out 175 sacks of cement. Plug down at 11:45 P.M. 3-3-71. WOC 36 hours, drilled cement plug. Nippled up and pressure tested casing with 500# for 30 minutes. Held OK. Reduced hole to 6 1/4" and resumed drilling.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Eddie L. Hays TITLE Engineer DATE 3-11-71

APPROVED BY W. A. Gressett TITLE SEALING UNIT 103 DATE 3-11-71

CONDITIONS OF APPROVAL, IF ANY: