	Submit 3 Copies To Appropriate District 3 Office District 1 1625 N. French Dr., Hobbs, NM 88240 District II 811 South First, Artesia, NM 88210 District III 1000 Rio Brazos Rd., Azter, NM 87(ND - ARTESIA District IV 1000 Rio Brazos Rd., Azter, NM 87(ND - ARTESIA District IV 1220 South St. Francis Dr. 1000 Rio Brazos Rd., Azter, NM 87(ND - ARTESIA District IV 1220 S. St. Francis Dr., Santa Fe, NM 87505 SUNDRY NOTICES, AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR, USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.) 1. Type of Well:	Form C-103 Revised March 25, 1999 WELL API NO. 30-015-204191/ 5. Indicate Type of Lease STATE FEE 5 6. State Oil & Gas Lease No. 7. Lease Name or Unit Agreement Name:	
	Oil Well 🔲 Gas Well 🔲 Other Plug & Abandon	Gissler AV	
	2. Name of Operator	8. Well No.	
	Yates Petroleum Corporation 3. Address of Operator	6 SWD 9. Pool name or Wildcat	
	105 South Fourth Street - Artesia, NM 88210	Eagle Creek San Andres	
	4. Well Location		
	Unit Letter G : 2310 feet from the North line and 16	50 feet from the East line	
	Section 23 Township 17S Range 25E	NMPM Eddy County	
	10. Elevation (Show whether DR, RKB, RT, GR, etc.) 3492' GR		
	11. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data		
		SEQUENT REPORT OF:	
	MPORARILY ABANDON CHANGE PLANS COMMENCE DRILLING OPNS. PLUG AND		
-	PULL OR ALTER CASING IN MULTIPLE CASING TEST AN COMPLETION CEMENT JOB	ABANDONMENT	
	OTHER: OTHER: OTHER:		
Post Pub	 12. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompilation. 5-8-2002 - Moved in and rigged up pulling unit and plugging equipment. Shut down for day. 5-9-2002 - Nippled down wellhead and nippled up BOP. POOH with 21 joints of 2-3/8" fiberglass tubing. RIH with 2-3/8" workstring to 1446'. Spotted 60 sacks Class C Neat cement from 1446-678'. POOH to 641'. NOTE: Loaded hole with plugging mud prior to spotting cement plug. Reverse circulated tubing clean. Pumped 75 sacks Class C Neat cement to surface. POOH with 10 sacks Class C Neat cement. Rigged down pulling unit and plugging equipment. Cut off wellhead. Installed regulation abandonment marker. PLUGGED AND ABANDONED - FINAL REPORT. Plugging completed May 9, 2002. 		
	I hereby certify that the information above is true and complete to the best of my knowledge SIGNATURE		