

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIANGLE
(Other instruction on reverse side)Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

NM 036191

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Federales "BO"

9. WELL NO.

3

10. FIELD AND POOL, OR WILDCAT

Eagle Creek S.A.

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREASec. 22-17S-25E
Unit B NMPM

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, OR, etc.)

3528' GL

12. COUNTY OR PARISH

Eddy

13. STATE

N. Mex.

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other) Spud 10 3/4" csg.

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

5-7-71 - Spudded 5 PM 5-7-71. Drilled 13 3/4" hole to 512' and ran 502' of 10 3/4" 32#, J-55 casing set at 512' RT with 50 sxs Incor Neat 2% CaCl cement. PD 5:45 AM 5-8-71. Cemented to surface with 4 yards of Ready-Mix. WOC 5 hours. Reduced hole to 9 7/8" and resumed drilling.

RECEIVED

MAY 24 1971

RECEIVED
MAY 21 1971
U. S. GEOLOGICAL SURVEY
ARTESIA, NEW MEXICOO. C. C.
ARTESIA, OFFICE

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE

Engineer

DATE

5-21-71

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

ACCEPTED FOR RECORD PURPOSES
MAY 21 1971

Date

ACTING District Engineer

*See Instructions on Reverse Side