

ARTESIA OIL COLLECTION CORPORATION
DRAWER 10
ARTESIA, NEW MEXICO

FIELD REPORT FOR CEMENTING OF WELLS

Operator <i>Gates Petr. Corp.</i>		Lease <i>Ingram Jackson "BV"</i>		Well # <i>1</i>	
Location of Well	Unit <i>A</i>	Section <i>27</i>	Township <i>17</i>	Range <i>25</i>	County <i>El Paso</i>
Drilling Contractor	<i>Cactus Drilling Co.</i>		Type of Equipment <i>Rotary</i>		

APPROVED CASING PROGRAM 5-6-71

Size of Hole	Size of Casing	Weight Per Foot	New or Used	Depth	Sacks Cement
<i>15"</i>	<i>10 3/4"</i>	<i>32"</i>		<i>210</i>	<i>line</i>
<i>9 7/8"</i>	<i>7"</i>	<i>23"</i>		<i>1150</i>	<i>line</i>
<i>6 7/8"</i>	<i>4 1/2 x 5 1/2"</i>	<i>9.5 + 15.5</i>		<i>1500</i>	<i>line</i>

Casing Data: *sp. 3-16-71 at 1030' - 238 ft. - 7.5 x 100' - 4120 ft. 3-17-71*

Surface *30* joints of *7"* inch *20-23 #* Grade *J-55 + N80* used *API*
(Approved) (~~Rejected~~)

Inspected by *Gresett & House* date *5-17-71*

Cementing Program

Size of hole *9 7/8"* Size of Casing *7"* Sacks cement required

Type of Shoe used *Guide* Float collar used *no* Flm 3 jts welded *Three Lok*

TD of hole *1151* Set *1130* Feet of *17" inch 20-23 #* Grade *J-55 + N80*

Now used csg. @ *1139* with *100* sacks, neat cement around shoe
250 sack *linear 22 cc* additives *4" Silicate + 3" Floate*

Plug down @ *4:30* (AM) (PM) Date *5-18-71*

Cement circulated *yes* No. of Sacks *100*

Cemented by *Pentor* Witnessed by *House & Gresett*

Temp. Survey ran @ (AM) (PM) Date top cement @

Casing test @ (AM) (PM) Date

Method Used Witnessed by

Checked for shut off @ *130* (AM) (PM) Date *5-19-71*

Method used *450 #* Witnessed by *C. L. House*

Remarks: *Centralizer on ft. #2 - #7 - 10.*