

Submit 3 Copies To Appropriate District
Office
District I
1625 N. French Dr., Hobbs, NM 88240
District II
811 South First, Artesia, NM 88210
District III
1000 Rio Brazos Rd., Aztec, NM 87410
District IV
1220 S. St. Francis Dr., Santa Fe, NM
87505

State of New Mexico
Energy, Minerals and Natural Resources

Form C-103
Revised March 25, 1999

OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

WELL API NO.

30-015-20436

5. Indicate Type of Lease

STATE ☐ FEE ☒

6. State Oil & Gas Lease No.

7. Lease Name or Unit Agreement Name:

Eagle Creek BL

8. Well No.

2

9. Pool name or Wildcat

Eagle Creek San Andres

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH
PROPOSALS.)

1. Type of Well:

Oil Well ☐ Gas Well ☐ Other Plug & Abandon

2. Name of Operator

Yates Petroleum Corporation

3. Address of Operator

105 South Fourth Street - Artesia, NM 88210

4. Well Location

Unit Letter N : 330 feet from the South line and 2310 feet from the West line

Section 23 Township 17S Range 25E NMPM Eddy County

10. Elevation (Show whether DR, RKB, RT, GR, etc.)

3495' GR

11. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐

TEMPORARILY ABANDON ☐ CHANGE PLANS ☐

PULL OR ALTER CASING ☐ MULTIPLE COMPLETION ☐

OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐

COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDONMENT ☒

CASING TEST AND CEMENT JOB ☐

OTHER: ☐

12. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompilation.

9-6-2002 - Moved in and rigged up pulling unit and plugging equipment. Rigged up rod equipment. POOH with rods. Rigged down rod equipment. Nippled down wellhead and nippled up BOP. Rigged up tubing equipment. POOH with 2-3/8" tubing. RIH with CIBP and set CIBP at 1300'. Shut down for night.

9-7-9-2002 - Rigged up cement equipment. Pumped 130 sacks Class C Neat cement. POOH. WOC 4 hours. RIH and tagged cement at 610'. Pumped 60 sacks Class C Neat cement. POOH and laid down tubing. Rigged down tubing equipment. Nippled down BOP. Cement falling slowly. Shut well in for night. WOC.

9-10-2002 - Topped off hole with 5 sacks Class C Neat cement. Hole stayed full. Rigged down pulling unit and plugging equipment. Installed regulation abandonment marker.

PLUGGED AND ABANDONED - FINAL REPORT. Plugging completed 9-9-2002.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Donna Clack TITLE REGULATORY TECHNICIAN DATE 9-16-02

Type or print name DONNA CLACK

Telephone No. 505-748-1471

(This space for State use)

APPROVED BY [Signature] TITLE Field Rep DATE NOV 20 2002

Conditions of approval, if any: