

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRI-CATE*
(Other instructions on re-
verse side)Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

NM 0219603-A

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Federal BW

9. WELL NO.

2

10. FIELD AND POOL, OR WILDCAT, UNIT

Eagle Creek S.A.

11. SEC., T., E., M., OR BLK. AND
SURVEY OR AREA

Sec. 22-17S-25E

Unit O NMPM

12. COUNTY OR PARISH

Eddy

13. STATE

N. Mex.

SUNDRY NOTICES AND REPORTS ON WELLS
(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)1. OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR

Yates Petroleum Corporation

3. ADDRESS OF OPERATOR

207 South 4th Street - Artesia, New Mexico 83210

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*

See also space 17 below.)
At surface

330' FSL & 1650' FEL of Sec. 22-17S-25E

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3521' GL

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

6-23-71 - Spudded 5 P.M. 6-23-71.

TD 210' Ran 6 jts of 10 3/4" 32# J-55 casing (190') set at 206' with 80 sacks of Incor Neat 4% CaCl cement. PD 11:00 P.M. 6-23-71. WOC 7 hrs. Nippled up and drilled out plug, reduced hole to 9 7/8" and resumed drilling.

TD 1151' - Ran 31 jts of 7" 20# & 23# J-55 casing (1139'), centralizers at 1064, 802, and 669'. Cemented with 325 sacks Incor Neat 2% CaCl cement at 1151'. Cement circulated. PD 5:30 AM 6-25-71. WOC 18 hours. Tested casing with 500#, drilled out shoe and tested shoe with 500#, held OK. Reduced hole to 6 1/8" and resumed drilling.

RECEIVED

JUL 9 1971

O. C. C.
ARTESIA, OFFICERECEIVED
JUL 7 1971
U. S. GEOLOGICAL SURVEY
ARTESIA, NEW MEXICO

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE

Engineer

DATE

7-7-71

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL ANY:

ACCEPTED FOR RECORD PURPOSES
JUL - 8 1971
Date
ACTING District Engineer

*See Instructions on Reverse Side