

NO. OF COPIES RECEIVED	3
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

RECEIVED

NEW MEXICO OIL CONSERVATION COMMISSION

NOV 3 1971

O. C. C.
ARTESIA, OFFICE

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease
State <input type="checkbox"/> Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator Yates Petroleum Corporation	8. Farm or Lease Name Morris Estate CC
3. Address of Operator 207 South 4th Street - Artesia, New Mexico 88210	9. Well No. 2
4. Location of Well UNIT LETTER <u>P</u> <u>330</u> FEET FROM THE <u>South</u> LINE AND <u>330</u> FEET FROM THE <u>East</u> LINE, SECTION <u>15</u> TOWNSHIP <u>17S</u> RANGE <u>25E</u> NMPM.	10. Field and Pool, or Wildcat Eagle Creek S.A.
15. Elevation (Show whether DF, RT, GR, etc.) 3506' GL	12. County Eddy

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK ☐
TEMPORARILY ABANDON ☐
PULL OR ALTER CASING ☐

PLUG AND ABANDON ☐
CHANGE PLANS ☐

REMEDIAL WORK ☐
COMMENCE DRILLING OPNS. ☒
CASING TEST AND CEMENT JOB ☒
OTHER ☐

ALTERING CASING ☐
PLUG AND ABANDONMENT ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

10-15-71 - Spudded 11:00 A.M. 10-15-71.

TD 479' - Ran 13 jts of 10 3/4: 32#, J-55 casing (465') set at 479' with 200 sacks of Incor Neat 4% CaCl. Cement circulated. PD 3:00 AM. 10-16-71. WOC 8 hours. Drilled shoe and reduced hole to 9 5/8" and resumed drilling. TD 1140' - Ran 30 jts of 7" 23#, J-55 casing (1132') set at 1140' w/450 sx of cement. Centralizers at 915, 758, 674, baskets at 717 and 632'. Cemented w/200 sx Incor Mix 2% CaCl + 125 sx Incor Neat 2% CaCl. PD 4:30 AM 10-17-71. WOC 7 hrs. Ran 1" tubing to 504', washed to 546'. Spotted 50 sx of Incor Neat 4% CaCl. PD noon 10-17-71. WOC 3 1/2 hrs. Tagged firm cement at 500'. Laid down 1" tubing and pumped in 75 sx Incor Neat 4% CaCl. Filled hole with 5 yards of Ready-Mix. Completed at 4:30 PM 10-17-71. WOC 6 hrs and ran Temperature Survey. Heat 300', 530 and 600', 760 to TD. WOC 19 hours and tested casing with 400#. OK. Drilled shoe and tested with 400#. OK. Reduced hole to 6 1/4" and resumed drilling.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Eddie M. Wadsworth TITLE Engineer DATE 11-3-71

APPROVED BY W. A. Gussert TITLE DATE NOV 3 1971

CONDITIONS OF APPROVAL, IF ANY: