

NEW MEXICO OIL CONSERVATION COMMISSION
DRAWER DD
ARTESIA, NEW MEXICO

FIELD REPORT FOR CEMENTING OF WELLS

Operator <u>John R. Gray</u>		Lease <u>Pan Am St.</u>		Well # <u>2</u>	
Location of Well	Unit <u>I</u>	Section <u>28</u>	Township <u>17</u>	Range <u>28</u>	County <u>Eddy</u>
Drilling Contractor	<u>Charles Powell</u>		Type of Equipment <u>Cable Tools</u>		

APPROVED CASING PROGRAM

Size of Hole	Size of Casing	Weight Per Foot	New or Used	Depth	Sacks Cement
<u>8 5/8"</u>	<u>7"</u>	<u>20 #</u>	<u>450'</u>		
<u>6 7/8"</u>	<u>5 1/2"</u>	<u>13-15 #</u>	<u>850'</u>		

Casing Data:

Surface 2 1/2 joints of 5 1/2 inch 14.5 # Grade API Used
(Approved) (Rejected)

Inspected by _____ date _____

Cementing Program

Size of hole 8" 5/8 525 6 1/4" 807'
Size of hole 10" 6 200' Size of Casing 5 1/2 Sacks cement required 230

Type of Shoe used 10" Nipple Float collar used Insert Btm 3 jts welded Thread lock

TD of hole 807 Set 803 Feet of 5 1/2 Inch 14.5 # Grade API Used

New-used csg. @ 803 with 250 sacks neat cement around shoe N-Core 15.0 #
+ _____ sax _____ additives _____

Plug down @ 4:00 (~~AM~~) (PM) Date 4-7-73

Cement circulated NO No. of Sacks None

Cemented by Denton Witnessed by L.A. Williams

Temp. Survey ran @ None (AM) (PM) Date _____ top cement @ 110'

Casing test @ _____ (AM) (PM) Date _____

Method Used _____ Witnessed by _____

Checked for shut off @ _____ (AM) (PM) Date _____

Method used _____ Witnessed by _____

Remarks: Ran a plumb-bob on wire line after cementing
top a 110' by Denton - Could see top of cement from
surface