

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRI
(Other instructions
verse side)ATE*
or re-Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

0439900-A

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT" for such proposals.)

1.

OIL ☒ GAS ☒ OTHER
WELL WELL

2. NAME OF OPERATOR

1973

Yates Petroleum Corporation

3. ADDRESS OF OPERATOR

207 South 4th Street - Artesia, NM 88210 C. C. ESIA, OFFICE

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.)

See also space 17 below.)

At surface

660' FSL & 660' FWL of Sec. 29-17S-25E

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Federal "CR"

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT

Wildcat

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec. 29-17S-25E

Unit M NMPM

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3612' GR

12. COUNTY OR PARISH

Eddy

13. STATE

NM

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other) Spud & set 13-3/8" csg. X

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any
proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones perti-
nent to this work.) *

TD 180' - Spudded 17½" hole at 6:30 PM 7-31-73.

Ran 4 jts of 13-3/8" 48# H-40 new casing (161') set at 180' KB
with 100 sx of Incor Neat 4% CaCl. Cement circulated.PD 2:45 AM 8-1-73. WOC 8 hours, nipples up and tested casing
with 500#. Tested OK. Drilled shoe, reduced hole to 12¼"
and resumed drillingRECEIVED
AUG-2-1973

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE

Engineer

DATE

8-2-73

(This space for Federal or State office use)

TITLE

DATE

APPROVED
AUG-2-1973R. L. BECKMAN
ACTING DISTRICT ENGINEER

*See Instructions on Reverse Side