

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE  
(Other instructions on reverse side)Form approved.  
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

NM 14477

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Amoco Federal

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT

Crow Flats (Morrow)

11. SEC., T., R., M., OR BLK. AND  
SURVEY OR AREA

Sec. 19, T-16-S, R-28-E

12. COUNTY OR PARISH

Eddy

13. STATE  
New Mexico

## SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.  
Use "APPLICATION FOR PERMIT" for such proposals.)

1. OIL WELL ☐ GAS WELL ☒ OTHER ☐ 201 19 1979

2. NAME OF OPERATOR  
Samedan Oil Corporation

3. ADDRESS OF OPERATOR  
900 Wall Towers East - Midland, Texas 79701  
ARTESIA, OFFICE

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.\*  
See also space 17 below.)  
At surface  
Unit Letter G, 1980' FNL & 1980' FEL of Section 19

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)  
3556' GL

## 16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

## NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐FRACTURE TREAT ☐SHOOT OR ACIDIZE ☐REPAIR WELL ☐(Other) ☐PULL OR ALTER CASING ☐MULTIPLE COMPLETE ☐ABANDON\* ☐CHANGE PLANS ☐

## SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐FRACTURE TREATMENT ☐SHOOTING OR ACIDIZING ☐(Other) ☐REPAIRING WELL ☐ALTERING CASING ☐ABANDONMENT\* ☒

(Note: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

Plug and Abandon subject well as follows:

8-24-79: Rigged up & set 4 1/2" CIBP @ 9050'. Dumped 2 sx cement on top.  
Shot off 4 1/2" casing @ 6385'. Pulled and laid down casing.  
Spotted cement plugs as follows:

1. 50 sx cmt @ 6485' (Tagged plug @ 6338')
2. 20 sx cmt @ 6338'
3. 50 sx cmt @ 5250'
4. 30 sx cmt @ 3200'
5. 50 sx cmt @ 1820' (Tagged plug @ 1617')
6. Ran 8 5/8" packer to 75', set packer and pressure tested cement plug and casing to 800 psi. Held OK. Spotted 50 sx cement @ 75' and rigged down.

(Plugging operations witnessed by USGS representatives.)

DHM set and location has been leveled, cleared of all junk.  
Ready for final inspection.

18. I hereby certify that the foregoing is true and correct

SIGNED

Gary L. Feist

TITLE Division Engineer

DATE Oct. 16, 1979

(This space for Federal or State office use)

APPROVED BY (Orig. Sgd.) GEORGE H. STEWART ACTING DISTRICT ENGINEER

CONDITIONS OF APPROVAL, IF ANY:

OCT 18 1979