

N. M. O. C. C. COPY
UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYForm approved
Budget Bureau No. 42 R1424
SUBMIT IN TRIP
(Other instruction
verse side)ATE*
1. 10-

5. LEASE DESIGNATION AND SERIAL NO.

M 06101

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Fedrales "10"

9. WELL NO.

5

10. FIELD AND POOL, OR WILDCAT

Eagle Creek S.A.

11. SEC. T. R. M., OR BLK. AND
SURVEY OR AREA

Sec. 13-17S-25E

Unit D N.P.M.

12. COUNTY OR PARISH 13. STATE

Bddy

NM

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT-" for such proposals.)

RECEIVED

1. OIL WELL ☐ GAS WELL ☐ OTHER

2. NAME OF OPERATOR

Yates Petroleum Corporation

MAY 28 1974

3. ADDRESS OF OPERATOR

207 South 4th Street - Artesia, NM 88210

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)

At surface

330' FNL & 330' FWL of Sec. 23-17S-25E

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3506' GR

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

Spud & set 10-3/4"

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

5-13-74 - Spudded 14" hole at 4:00 PM 5-13-74.

TD 300' - Ran 7 jts of 10-3/4" 32#, J-55 casing (287') set at 300' KB.
Cemented w/175 sx Class C 4% CaCl. PD 2:00 AM 5-14-74. Cement circulated
WOC 12 hrs. Drilled cement and reduced hole to 9 1/2" and resumed drilling.TD 1135' - Ran 32 jts of 7" 23#, J-55 used casing (1120') set at 1134'
w/centralizers at 1030' and 690', basket at 548' and 1-Guide Shoe.
Washed csg in from 360-580', free to bottom. Cemented w/300 sx Incon
Mix (6% gilsonite + .6% flocele) 2% CaCl + 150 sx Class C 2% CaCl.
Cement circulated. PD 4:30 PM 5-15-74. WOC 12 hours, nipples up,
tested BOP's and casing to 1500#. OK. Drilled plug and tested shoe
to 500#. OK. Reduced hole to 6 1/4" and resumed drilling.

RECEIVED

MAY 23 1974

U. S. GEOLOGICAL SURVEY
ARTESIA, NEW MEXICO

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE Engineer

DATE 5-23-74

(This space for Federal or State office use)

TITLE

DATE

APPROVED BY
SIGNATURES OF APPROVAL, IF ANY:APPROVED
MAY 23 1974
R. L. BEEKMAN
ACTING DISTRICT ENGINEER

*See Instructions on Reverse Side