

UNITED STATES OF AMERICA
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN
ORIGINAL AND
COPY (Reverse side)

IMPLICATE
005 07 10

Copy to SF

Form approved
Budget Bureau No. 42 R4424

5. LEASE DESIGNATION AND SERIAL NO.

USA-NM-9542

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

FEDERAL "GR"

9. WELL NO.

2

10. FIELD AND POOL, OR WILDCAT

Eagle Creek, S.A.

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec. 28, T 17 S - R 25

12. COUNTY OR PARISH 13. STATE

Eddy

New Mexico

1. OIL ☒ GAS ☐
WELL ☒ WELL ☐ OTHER ☐

2. NAME OF OPERATOR

Jack J. Grynberg

3. ADDRESS OF OPERATOR

1050-17th Street, Suite 1950, Denver, Colorado

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface

990' FSL 1650' FWL (SE SW)
Section 28, T 17 S - R 25 E

14. PERMIT NO.

15. ELEVATIONS (Show whether DE, RT, GR, etc.)

3572' GL 3579' KB

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

TEST WATER SHUT-OFF ☐

PULL OR ALTER CASING ☐

WATER SHUT-OFF ☐

REPAIRING WELL ☐

FRACTURE TREAT ☐

MULTIPLE COMPLETION ☐

FRACTURE TREATMENT ☐

ALTERING CASING ☐

SHOOT OR ACIDIZE ☐

ABANDON* ☐

SHOOTING OR ACIDIZING ☐

ABANDONMENT* ☐

REPAIR WELL ☐

CHANGE PLANS ☐

(Other) Running 7" Casing ☒

(Other)

(Note: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting and proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

See attached drilling report for details.

RECEIVED
OCT - 4 1974
U. S. GEOLOGICAL SURVEY
ARTESIA, NEW MEXICO

Original Signed By:

18. I hereby certify that the foregoing is true and correct.

SIGNED

Cecil D. Gritz

TITLE

Drilling & Production Mngr. DATE 9/27/74

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side

JACK GRYNBERG AND ASSOCIATES
Petroleum, Geological, Geophysical and Mining Engineers

1050 - 17th Street, Suite 1950
Denver, Colorado 80202
(303)572-1455

DAILY DRILLING REPORT

Prospect/Area Eagle Creek S.A.

Operator: Jack J. Grynberg County: Eddy State: New Mexico

Well Name: Federal "GR" Well No.: 2

Location: 990 FSL 1650 FWL Section: 28 Twp: 17 S Rge: 25 E
(SE SW)

Elevations: _____ Grd: 3572 DF: _____ KB: 3579

Well Type: Wildcat Development: _____ Other: Field Ext.

Objective Zone(s): San Andres Depth: 1450±

Contractor: Osborn Drilling Co.

Spud: 6:00 p.m. 4/12/74 Completed: 7/21/74 Status: _____

RECEIVED

OCT - 4 1974

U.S. GEOLOGICAL SURVEY
ARLINGTON, NEW MEXICO

DATE	DEPTH	PROGRESS
5/2/74	1111'	Fishing. San Andres. Screwed into fish @ 2:30 p.m. Started hitting bumper sub, drove fish down 6' - came loose, pulled 1 jt. pipe & 20' on 2nd jt., stuck again - Jar up & drive down - Drlg. line wrapping up in Derrick, changed to other set of blks. Move fish 75', but cannot come any higher than 790'. Ran out of everything on rig power, clutches, mud pump. Report discontinued until further activity.
6/21/74	1111'	Resumed operations. Tore down on last loc. Started moving at noon 6-19-74. Rigged up. Went in hole with 9 1/2" bit. Found top fish @ 782'. Came out - went in with Bowen jars and bumper sub & 4- 6 1/2" D.C. - Started jarring - Moved fish about 6 feet.
6/22/74	1111'	Jarring on fish. Jarred until daylight. Bked. off. Came out - put on accelerator jars and 6 more collars. Got fish out at 9:30 p.m. Waited on key-seat wiper and pick-up sub.
6/23/74	1117'	Drld. & reamed to 1117'. Made 2 trips to condition hole - Ran 35 jts. (1095.80') used 7" 20# csg. to 1088'. Cem. w/225 sx. Hal. Lite + 100 sx Class 'C' - 5# Gilsonite per sack, 1/4# Floseal per sack, 2% c.c. Plug down @ 2:45 a.m. 6-24-74. No circ. No return
6/24/74	1117'	Nippling up. Temp. Survey - Top cem. - 910' Ran 1" to 400' would go no deeper - Spotted 25 sx. Class 'C' + 4% c.c. Did not hold - Tried same 2 more times - third plug held - Brought cement to surface w/ 35 sx. Job complete @ 1:00 a.m.