

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPL.
(Other Instructions on re-
verse side)Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

NM 051404

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Federal "B"

9. WELL NO.

10. FIELD AND POOL, OR WILDCAT

Lagle Creek S.A.

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec. 27-17S-25E

Unit 1

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3546' CR

12. COUNTY OR PARISH

BOSQ

13. STATE

NM

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

☐
☐
☐
☐

PULL OR ALTER CASING

☐
☐
☐
☐

FRACTURE TREAT

MULTIPLE COMPLETE

SHOOT OR ACIDIZE

ABANDON*

REPAIR WELL

CHANGE PLANS

(Other)

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

☒
☐
☐

REPAIRING WELL

☐
☐
☐

FRACTURE TREATMENT

ALTERING CASING

SHOOTING OR ACIDIZING

ABANDONMENT*

(Other) Spud & set 10-2 1/2" log.

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

5-31-74 - Spudded 14 3/4" hole at 4:45 PM 5-31-74.

TD 108' - Ran 6 jts of 10-3/4", J-55 casing (185') set at 198' KB.

Cemented w/125 sacks Class C 4% CaCl. PD 9:30 PM 5-31-74. Cement circulated. WOC 12 hours. Backed off landing jt, drilled cement, reduced hole to 9 1/2" and resumed drilling.

TD 1121' - Ran 36 jts of 7" 23#, J-55 casing (1109') set at 1121'. Centralizers at 1041', basket at 647' and 1-Guide shoe. Cemented w/300 saz of Incor mix and 150 saz Neat 2% CaCl. PD 1:00 PM 6-2-74. Cement circulated. WOC 18 hours. Backed off landing jt and nipples up, and tested BOP's and casing to 1000#. OK. Drilled plug and tested shoe to 500#. OK. Reduced hole to 6 1/4" and resumed drilling.

RECEIVED

JUN 8

U.S. GEOLOGICAL SURVEY
ARTESIA, NEW MEXICO

18. I hereby certify that the foregoing is true and correct

SIGNED

Edwin L. Beekman

TITLE

Engineer

DATE

6-27-74

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

APPROVED

JUN 26 1974

E. L. BECKMAN

ACTING DISTRICT ENGINEER

*See Instructions on Reverse Side