

NEW MEXICO OIL CONSERVATION COMMISSION
DRAWER DD
ARTESIA, NEW MEXICO

FIELD REPORT FOR CEMENTING OF WELLS

Operator <u>Gates Petr Corp.</u>		Lease <u>Jackson AT</u>		Well # <u>6</u>	
Location of Well	Unit <u>9405 2010e</u>	Section <u>14</u>	Township <u>17</u>	Range <u>25</u>	County <u>Elly</u>
Drilling Contractor	<u>Cactus Drilling Co.</u>		Type of Equipment <u>Rotary to start 8-14-74</u>		

APPROVED CASING PROGRAM

Size of Hole	Size of Casing	Weight Per Foot	New or Used	Depth	Sacks Cement
<u>14 3/4"</u>	<u>10 3/4"</u>	<u>32</u>		<u>300</u>	<u>175 lbs.</u>
<u>9 1/2"</u>	<u>7"</u>	<u>23</u>		<u>1180</u>	<u>450 "</u>
<u>6 1/4"</u>	<u>4 1/2" + 5 1/2"</u>	<u>9.5 + 15.5</u>		<u>1500</u>	<u>125 "</u>

Casing Data:

Surface 39 joints of 7 inch 23 # Grade Used J-55

(Approved) (Rejected)

Inspected by L. A. Mermis date 8-22-74

Cementing Program

Size of hole 9 1/2" Size of Casing 7 Sacks cement required 450

Type of Shoe used Guide Float collar used None Btm 2 jts welded Threadlock

TD of hole 1162 RB 1162 Feet of 7 Inch 23 # Grade J-55

New-used csg. @ 1162 with 200 sacks neat cement around shoe Class 2% cc
+ 250 sax Class C additives 6% Gibmix 06 Flocc 2%

Plug down @ 6145 (AM) (PM) Date 8-22-74

Cement circulated Yes No. of Sacks 100/54

Cemented by Denton Witnessed by L. A. Mermis

Temp. Survey ran @ ████ (AM) (PM) Date 8-23-74 top cement @ ████

Casing test @ ████ (AM) (PM) Date ████

Method Used ████ Witnessed by ████

Checked for shut off @ ████ (AM) (PM) Date ████

Method used ████ Witnessed by ████

Remarks: Surface - 229 KB 10 3/4 7 jts, 175/54
Class C 4% cc 8-11-74 Circ, 50/54