

COPIES RECEIVED	3	
CONTRIBUTION		
STATE FEE	1	
FILE	1	✓
U.S.G.S.		
LAND OFFICE		
OPERATOR	1	

RECEIVED
NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

AUG 30 1974

O. C. C.
ARTESIA, OFFICE

5a. Indicate Type of Lease State <input type="checkbox"/> Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.
7. Unit Agreement Name
8. Farm or Lease Name Jackson "AT"
9. Well No. 6
10. Field and Pool, or Wildcat Eagle Creek S.A.
12. County Eddy

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT..." (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>
2. Name of Operator Yates Petroleum Corporation ✓
3. Address of Operator 207 South 4th Street - Artesia, NM 88210
4. Location of Well UNIT LETTER <u>0</u> <u>940</u> FEET FROM THE <u>South</u> LINE AND <u>2310</u> FEET FROM THE <u>East</u> LINE, SECTION <u>14</u> TOWNSHIP <u>17S</u> RANGE <u>25E</u> NMPM.
15. Elevation (Show whether DF, RT, GR, etc.) 3482' GR

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

8-13-74 - Spudded 14-3/4" hole at 7:15 P.M. 8-13-74.

TD 229' - Ran 7 jts of 10-3/4" F25 new casing (217') set at 229' KB. Cemented w/135 sacks Class C 4% CaCl. Cement circulated. PD 10:30 P.M. 8-13-74. WOC 12 hours. Drilled shoe, and reduced hole to 9 1/2" and resumed drilling.

TD 1182' - Ran 39 jts of 7" 23#, K-55 new casing (1177') set at 1182'. Cmtd w/250 sx Incor mix (6% gilsonite, 6/10% flocele, 2% CaCl) plus 200 sx Class C Neat 2% CaCl. PD 6:45 P.M. 8-22-74. Cement circulated. WOC 12 hours, nipples up, installed BOP's, tested casing to 1000#, okay, drilled shoe and tested to 500#, okay, reduced hole to 6 1/4" and resumed drilling.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Eddelyn Kaufman TITLE Engineer DATE 8-30-74

APPROVED BY For Record Only TITLE OIL AND GAS INSPECTOR DATE SEP 3 1974

CONDITIONS OF APPROVAL, IF ANY: