

COPIES RECEIVED	3
TRIBUTION	
FE	1
FILE	1 ✓
U.S.G.S.	
LAND OFFICE	
OPERATOR	1

NEW MEXICO OIL CONSERVATION COMMISSION

RECEIVED

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

OCT 15 1974

O. C. C.
ARTESIA, OFFICE

5a. Indicate Type of Lease
State ☐ Fee ☒

5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-	7. Unit Agreement Name
2. Name of Operator Yates Petroleum Corporation ✓	8. Farm or Lease Name Yates Fee "DT"
3. Address of Operator 207 South 4th Street-Artesia, NM 88210	9. Well No. 1
4. Location of Well UNIT LETTER <u>E</u> <u>2076</u> FEET FROM THE <u>North</u> LINE AND <u>981</u> FEET FROM THE <u>West</u> LINE, SECTION <u>13</u> TOWNSHIP <u>17S</u> RANGE <u>25E</u> N.M.P.M.	10. Field and Pool, or Wildcat Und. Eagle Creek S.A.
15. Elevation (Show whether DF, RT, GR, etc.) 3468' GR	12. County Eddy

16.

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK ☐
TEMPORARILY ABANDON ☐
PULL OR ALTER CASING ☐
OTHER ☐

PLUG AND ABANDON ☐
CHANGE PLANS ☐

REMEDIAL WORK ☐
COMMENCE DRILLING OPNS. ☒
CASING TEST AND CEMENT JOBS ☒
OTHER ☐

ALTERING CASING ☐
PLUG AND ABANDONMENT ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

9-13-74 - Spudded 14-3/4" hole at 5:00 PM 9-13-74.

TD 340' - Ran 10 joints of 10-3/4" H-25 casing (341') set at 340' KB. Cemented w/200 sacks of Class C cement 4% CaCl. PD 10:30 PM 9-13-74. Filled hole w/5 yards or Ready-mix. WOC 12 hours, cut off casing, drilled shoe, reduced hole to 9-7/8" and resumed drilling.

TD 1211' - Ran 40 joints of 7" 20#, J-55 used casing (1198') set at 1210' KB. Centralizers at 1110' and 694', basket at 724' and 1-Cement Guide Shoe. Cemented w/350 sacks of Incor mix plus 125 sacks of Class C 2% CaCl. PD 12:30 PM 9-16-74. Cement did not circulate. WOC 6 hours and ran Temp. Survey, found top of cement at 600'. Ran 1" tubing to 460', tagged bridge. Circ. and spotted 125 sacks Class C 4% CaCl. Cement circulated. PD 12:15 AM 9-17-74. WOC 18 hours, strapped 7" casing to 10-3/4", backed off, landing jt, nipples up, installed BOP's and tested casing to 1000#. OK. Drilled plug and tested to 500#. OK. Reduced hole to 6 1/4" and resumed drilling.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Eddie M. Walford TITLE Engineer DATE 10-15-74

APPROVED BY W. A. Gressett TITLE OIL AND GAS INSPECTOR DATE OCT 16 1974

CONDITIONS OF APPROVAL, IF ANY: