

NO. OF COPIES RECEIVED	2
DISTRIBUTION	
SANTA FE	1
FILE	1 ✓
U.S.G.S.	
LAND OFFICE	
OPERATOR	1

NEW MEXICO OIL CONSERVATION COMMISSION

RECEIVED

DEC 20 1974

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. B-2175	
7. Unit Agreement Name	
8. Farm or Lease Name Marco Polo "EA" ST.	
9. Well No. 1	
10. Field and Pool, or Wildcat	
12. County Eddy	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT DEPTH. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. <input type="checkbox"/> OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-	2. Name of Operator Yates Petroleum Corporation ✓
3. Address of Operator 207 South 4th Street - Artesia, NM 88210	4. Location of Well UNIT LETTER <u>H</u> <u>1980</u> FEET FROM THE <u>North</u> LINE AND <u>660</u> FEET FROM THE <u>East</u> LINE, SECTION <u>32</u> TOWNSHIP <u>16S</u> RANGE <u>30E</u> NMPM.
15. Elevation (Show whether DF, RT, GR, etc.) 3732' GR	

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

12-15-74 - Spudded a 17½" hole at 6:30 PM 12-15-74.  
TD-516' - Ran 13 joints of 12-3/4" 48#, J-55 used casing (516') set at 508' w/285 sacks Class C 4% CaCl. Cement circulated. PD 6:30 PM 12-16-74. WOC.-12 hr Filled hole w/1½ yards of Ready-Mix. Cut off casing and nipped up, drilled cement, reduced hole to 11" and resumed drilling.

WOC total 18½ hrs. BOP's and casing tested to 1200 psi.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Eddie M. Gentry TITLE Engineer DATE 12-20-74

APPROVED BY W. H. Gentry TITLE OIL AND GAS INSPECTOR DATE DEC 27 1974

CONDITIONS OF APPROVAL, IF ANY:

RECEIVED

DEC 24 1974

O. C. C.  
ARTESIA, OFFICE