

NO. OF COPIES RECEIVED	3
DISTRIBUTION	
SANTA FE	1
FILE	1 ✓
U.S.G.S.	
LAND OFFICE	
OPERATOR	1

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

RECEIVED

JAN 8 - 1975

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. B-2175
7. Unit Agreement Name
8. Farm or Lease Name Marco Polo "EA" ST
9. Well No. 1
10. Field and Pool, or Wildcat Wildcat
12. County Eddy

SUNDRY NOTICES AND REPORTS ON WELLS ☒ C. C.

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL <input type="checkbox"/> GAS <input checked="" type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator Yates Petroleum Corporation ✓	8. Farm or Lease Name Marco Polo "EA" ST
3. Address of Operator 207 South 4th Street - Artesia, NM 88210	9. Well No. 1
4. Location of Well UNIT LETTER <u>H</u> <u>1980</u> FEET FROM THE <u>North</u> LINE AND <u>660</u> FEET FROM THE <u>East</u> LINE, SECTION <u>32</u> TOWNSHIP <u>16S</u> RANGE <u>30E</u> NMPM.	10. Field and Pool, or Wildcat Wildcat
15. Elevation (Show whether DF, RT, GR, etc.) 3732' GR	12. County Eddy

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

TD 3200' - Ran 79 joints of 8-5/8" 32#, K-55 new casing (3204') w/guide shoe, centralizers at 3159, 2998, and 2715'. Set at 3200'. Cemented with 350 sacks of Class C 2% CaCl. PD 1:45 AM 12-24-74. WOC 18 hours, nipples up and cut off casing, tested BOP's and casing to 1500#. OK. Drilled cement and tested to 1000#. OK. Reduced hole to 7-7/8" and resumed drilling.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Eddie M. Mahful TITLE Engineer DATE 1-7-75

APPROVED BY W. A. Gussert TITLE SUPERVISOR DISTRICT II DATE JAN 8 1975

CONDITIONS OF APPROVAL, IF ANY: