

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

RECEIVED
NEW MEXICO OIL CONSERVATION COMMISSION
JUN 19 1975

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

O. C. C.
ARTESIA, OFFICE

3a. Indicate Type of Lease
State ☐ Fee ☒
5. State Oil & Gas Lease No. ---

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE APPLICATION FOR PERMIT - (FORM C-101) FOR SUCH PROPOSALS.)

1. ☒ OIL WELL ☐ GAS WELL ☐ OTHER- 2. Name of Operator: Western Oil Producers, Inc. 3. Address of Operator: Box 2055, Roswell, N. M. 88201 4. Location of Well: UNIT LETTER North 660 FEET FROM THE South 2310 LINE AND THE West 25 LINE, SECTION 17-S TOWNSHIP 25-E RANGE 15. Elevation (Specify whether DF, RT, GR, etc.) 3460 GR	7. Unit Agreement Name --- 8. Form or Lease Name Flint 9. Well No. #2 10. Field and Pool, or Wildcat Wildcat 12. County Eddy
---	---

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐
 TEMPORARILY ABANDON ☐
 PULL OR ALTER CASING ☐
 OTHER ☐

PLUG AND ABANDON ☐
 CHANGE PLANS ☐
 OTHER ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐
 COMMENCE DRILLING OPER. ☒
 CASING TEST AND CEMENT JOBS ☒
 OTHER ☐
 ALTERING CASING ☐
 PLUG AND ABANDONMENT ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1193.

6/13/75: Spud 5:45 P.M.
 6/14/75: Depth 506', Ran 13 Jts. (506') 12 3/4" 48# 8-R R-2 Csg. Cmt. @ 504' w/400 sx Class H w/2% CaCl, circ. 25 sx. P/D @ 7:00 A.M. 6/14/75. After WOC 18 hrs. Tested csg. w/300 PSI for 30 min., Test O.K. Drilled plug & cmt. Tested w/300 PSI - No communications.
 6/16/75: Depth 1263', Ran 30 jts. 1245' 8 5/8" 24# K-55 csg. Cmt @ 1261' w/200 sx Class C w/2% CaCl plus 600 sx Halliburton Lite, cmt did not circ. P.D. @ 11:50 A.M. 6/16/75 after WOC 6 hrs. ran temp. survey, found top. Cmt 930'. Ran 1" pipe to 580', cmt w/360 sx Class C w/4% CaCl, circ. 20 sx. After WOC 18 hrs., tested csg. 80P, Hydril & ck manifold w/1500 PSI for 30 min., test O.K. Drill plug & cmt. Tested w/800 PSI for 30 min. No communications

I, I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED John M. Waster TITLE Asst. Supt DATE 6-18-75
 APPROVED BY W. A. Gussert TITLE SUPERVISOR, DISTRICT II DATE JUN 23 1975
 CONDITIONS OF APPROVAL, IF ANY: