

NEW MEXICO OIL CONSERVATION COMMISSION
DRAWER DD
ARTESIA, NEW MEXICO

FIELD REPORT FOR CEMENTING OF WELLS

Operator <i>Marathon Energy Corp.</i>		Lease <i>N. D. Phillips State</i>		Well # <i>15</i>	
Location of Well	Unit <i>23105+2</i>	Section <i>27</i>	Township <i>17</i>	Range <i>28</i>	County <i>Eddy</i>
Drilling Contractor <i>Jenkins Bros.</i>			Type of Equipment <i>Cable tools to start 8-11-75</i>		

APPROVED CASING PROGRAM 8-8-75

Size of Hole	Size of Casing	Weight Per Foot	New or Used	Depth	Sacks Cement
<i>10"</i>	<i>7</i>	<i>20</i>		<i>500</i>	<i>set & pulled.</i>
<i>6 1/4"</i>	<i>4 1/2"</i>	<i>10</i>		<i>885</i>	<i>225 circulated</i>

Casing Data:

Surface *29* joints of *4 1/2"* inch *10.50* # Grade *API New J-55*

(Approved) (Rejected)

Inspected by *Selan Morris* date *9-15-75*

Cementing Program

Size of hole *235' hole 265' 8" hole 380' 6" hole* Size of Casing *4 1/2"* Sacks cement required *150/cp*

Type of Shoe used *None* Float collar used *Insert Btm 3 jts welded None*

TD of hole *880'* Set *879'* Feet of *4 1/2"* inch *10.50* # Grade *J-55*

New-used csg. @ *879* with *50* sacks neat cement around shoe *50-50 P&Z c 242 c 5 50/11 14.2*
+ *100* sax *Howco Lite* additives *12.8*

Plug down @ *5145* (AM) (PM) Date *9-15-75*

Cement circulated *Yes* No. of Sacks *30/cp*

Cemented by *Ho Liberton* Witnessed by *Selan Morris*

Temp. Survey ran @ (AM) (PM) Date top cement @

Casing test @ (AM) (PM) Date

Method Used Witnessed by

Checked for shut off @ (AM) (PM) Date

Method used Witnessed by

Remarks: