

NEW MEXICO OIL CONSERVATION COMMISSION

RECEIVED

SEP 24 1975

DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

5a. Indicate Type of Lease State <input type="checkbox"/> Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.
7. Unit Agreement Name
8. Farm or Lease Name Yates
9. Well No. 1
10. Field and Pool, or Wildcat Wildcat
12. County Eddy

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS. **O.C.C. ARTESIA, OFFICE**

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- Wildcat
2. Name of Operator Read & Stevens, Inc.
3. Address of Operator P.O. Box 2126, Roswell, New Mexico 88201
4. Location of Well UNIT LETTER <u>A</u> <u>660</u> FEET FROM THE <u>North</u> LINE AND <u>660</u> FEET FROM THE <u>East</u> LINE, SECTION <u>11</u> TOWNSHIP <u>16-South</u> RANGE <u>26-East</u> NMPM.
15. Elevation (Show whether DF, RT, GR, etc.) 3379' GR.-3393' RKB

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded well at 1:30 P.M., 9-18-75. Drilled 17 1/2" hole to 353' RKB. Ran 9 joints 12 3/4". 34#, Foster casing, total of 355.86', set at 353' RKB. Cemented with 200sx. Class C cement w/ 2% CaCl₂ and 1/4 # floreal per sx., followed with 150 sx. Class C Cement w/ 2% CaCl₂. Cement circulated. Plug down @ 8:00 A.M. 9-19-75. WOC for 18 hours. Pressure tested casing to 500 PSI for 30 min., held O.K.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED John L. Anderson Jr TITLE Agent DATE 9-22-75
APPROVED BY W. A. Gressett TITLE SUPERVISOR, DISTRICT II DATE SEP 25 1975
CONDITIONS OF APPROVAL, IF ANY: